

ALASKA EARTHQUAKE RESTORATION PROJECTS
CONTRACTUAL PROGRESS REPORT
As of 25 September 1964

Prepared by

U. S. ARMY ENGINEER DISTRICT, ALASKA
CORPS OF ENGINEERS

ALASKA DISTRICT-CORPS OF ENGINEERS
EARTHQUAKE RESTORATION PROJECTS
CONTRACTUAL PROGRESS REPORT

As of 25 September 1964

	<u>Page No.</u>
EXPLANATORY NOTES - - - - -	2
INDEX BY CONTRACT NUMBER (Construction, A & E, and Supply)- - - - -	3 thru 4
PART I - CONSTRUCTION CONTRACTS - - - - -	8 thru 38
PART II - ARCHITECT-ENGINEER CONTRACTS- - - - -	39 thru 43
PART III - SUPPLY CONTRACTS - - - - -	44 thru 55

Period Ending:	CONTRACTUAL PROGRESS REPORT ALASKA DISTRICT							REPORTS CONTROL SYMBOL		
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
SELF EXPLANATORY	SELF EXPLANATORY	SELF EXPLANATORY	"Notice to Proceed" is issued after the contractor has produced his contract performance bonds.	"Date Work Started" reflects the date the contractor actually started construction. When the date is prior to the "Notice to Proceed", it indicates the contractor started work at his own risk.	The "Original" contract completion date is established by the date "Notice to Proceed" is issued.	The "Scheduled" completion date reflects the current contract completion date as revised by contract modifications.	The "Estimated" completion date is revised to reflect realistic completion based on the current field conditions.	The "Scheduled" percentage of completion is established by the contractor's approved progress schedule, based on contract dollar value of work forecast.	The "Actual" percentage of completion is based on contract dollar value of work in place.	

ALASKA EARTHQUAKE RESTORATION PROJECTS
CONTRACTUAL PROGRESS REPORT
As of 25 September 1964

INDEX BY CONTRACT NUMBER

<u>Contract No.</u>	<u>Page No.</u>
ASK-399* - - - - -	36
ASK-742* - - - - -	36
DA-64-12* - - - - -	50
64-14* - - - - -	29
64-16* - - - - -	36
64-17* - - - - -	37
64-18 - - - - -	40
64-19* - - - - -	50
64-20* - - - - -	50
64-21* - - - - -	50
64-22* - - - - -	50
64-24* - - - - -	36
64-25* - - - - -	29
64-26* - - - - -	29
64-27* - - - - -	29
64-28* - - - - -	42
64-29 - - - - -	11
64-30* - - - - -	29
64-31* - - - - -	29
64-32* - - - - -	50
64-33* - - - - -	50
64-34* - - - - -	51
64-35* - - - - -	28
64-36 - - - - -	45
64-37* - - - - -	51
64-38* - - - - -	30
64-39* - - - - -	30
64-40 - - - - -	40
64-41* - - - - -	38
64-42* - - - - -	30
64-43* - - - - -	37
64-44* - - - - -	37
64-45* - - - - -	28
64-47* - - - - -	51
64-48* - - - - -	42
64-49* - - - - -	28
64-50* - - - - -	30

<u>Contract No.</u>	<u>Page No.</u>
DA-64-51* - - - - -	30
64-52 - - - - -	40
64-53* - - - - -	51
64-54 - - - - -	40
64-56* - - - - -	51
64-57* - - - - -	42
64-58* - - - - -	52
64-59* - - - - -	52
64-61* - - - - -	31
64-62 - - - - -	40
64-63 - - - - -	9
64-65* - - - - -	38
64-67* - - - - -	52
64-68* - - - - -	31
64-69 - - - - -	18
64-70* - - - - -	28
64-71* - - - - -	53
64-72* - - - - -	53
64-73* - - - - -	53
64-74* - - - - -	31
64-75* - - - - -	42
64-76* - - - - -	53
64-77* - - - - -	31
64-78* - - - - -	53
64-80* - - - - -	53
64-82* - - - - -	34
64-83* - - - - -	54
64-84 - - - - -	24
64-85* - - - - -	54
64-86* - - - - -	37
64-87* - - - - -	42
64-89* - - - - -	31
64-90 - - - - -	24
64-91* - - - - -	38
64-92* - - - - -	54
64-93* - - - - -	42
64-98 - - - - -	40

<u>Contract No.</u>	<u>Page No.</u>
DA-64-99* - - - - -	42
64-100* - - - - -	42
64-103* - - - - -	42
64-104 - - - - -	40
64-105 - - - - -	40 and 45
64-106 - - - - -	41
64-107 - - - - -	41 and 45
65-1* - - - - -	31
65-3* - - - - -	54
65-4 - - - - -	45
65-5* - - - - -	54
65-6* - - - - -	55
65-10* - - - - -	55
65-11* - - - - -	42
65-13* - - - - -	31
65-14* - - - - -	35
65-15* - - - - -	55
65-16* - - - - -	55
65-17 - - - - -	55
65-19 - - - - -	11
65-20 - - - - -	11
65-21* - - - - -	32
65-22 - - - - -	12
65-23* - - - - -	32
65-25* - - - - -	26
65-26 - - - - -	41
65-28 - - - - -	41
65-29* - - - - -	43
65-30* - - - - -	26
65-31 - - - - -	12
65-32* - - - - -	26
65-33 - - - - -	43
65-36 - - - - -	10
65-37* - - - - -	32
65-38 - - - - -	41
65-39* - - - - -	33
65-40* - - - - -	38

* Indicates Completed Contract

(Continued on Page 4)

ALASKA EARTHQUAKE RESTORATION PROJECTS
CONTRACTUAL PROGRESS REPORT
As of 25 September 1964

INDEX BY CONTRACT NUMBER (CONT)

<u>Contract No.</u>	<u>Page No.</u>	<u>Contract No.</u>	<u>Page No.</u>	<u>Contract No.</u>	<u>Page No.</u>
DA-65-41 - - - - -	8	DA-65-69 - - - - -	47	DA-65-100 - - - - -	14
65-42 - - - - -	45	65-70 - - - - -	41	65-101 - - - - -	48
65-43 - - - - -	22	65-72* - - - - -	36	65-105 - - - - -	48
65-44 - - - - -	9	65-73 - - - - -	18	65-106 - - - - -	14
65-45 - - - - -	46	65-74 - - - - -	24	65-107 - - - - -	15
65-46 - - - - -	9	65-75 - - - - -	24	65-108 - - - - -	15
65-47 - - - - -	46	65-76 - - - - -	22	65-109 - - - - -	**
65-48* - - - - -	27	65-77 - - - - -	13	65-110 - - - - -	48
65-49* - - - - -	27	65-78 - - - - -	22	65-111 - - - - -	48
65-50* - - - - -	33	65-80 - - - - -	47	65-112 - - - - -	48
65-51 - - - - -	12	65-81 - - - - -	41	65-114 - - - - -	49
65-52* - - - - -	43	65-82 - - - - -	23	65-115 - - - - -	49
65-53 - - - - -	10	65-83 - - - - -	47	65-116 - - - - -	15
65-54 - - - - -	18	65-84 - - - - -	47	65-117 - - - - -	15
65-55 - - - - -	46	65-85* - - - - -	13	65-118 - - - - -	16
65-56 - - - - -	46	65-86 - - - - -	25	65-119 - - - - -	16
65-57* - - - - -	43	65-87 - - - - -	8	65-120 - - - - -	19
65-58* - - - - -	37	65-88 - - - - -	13	65-121 - - - - -	49
65-59* - - - - -	12	65-89 - - - - -	25	65-123 - - - - -	25
65-60 - - - - -	18	65-90* - - - - -	13	65-124 - - - - -	20
65-61* - - - - -	43	65-91* - - - - -	19	65-125 - - - - -	49
65-62 - - - - -	21	65-92 - - - - -	23	65-126 - - - - -	23
65-63 - - - - -	47	65-93 - - - - -	23	65-127 - - - - -	16
65-64* - - - - -	43			65-128 - - - - -	49
65-65* - - - - -	43	65-95 - - - - -	14	65-129 - - - - -	16
65-66 - - - - -	55	65-96 - - - - -	19	65-130 - - - - -	17
65-67* - - - - -	27	65-97 - - - - -	19		
65-68* - - - - -	33	65-98 - - - - -	14		

* Indicates Completed Contract

** See DA-65-129

ALASKA EARTHQUAKE RESTORATION PROJECTS
CONTRACTUAL PROGRESS REPORT
As of 25 September 1964

CONSTRUCTION CONTRACTS

PART I

Page No.

INDEX OF CONSTRUCTION CONTRACTS BY CONTRACT NUMBER - - - - -	6
ACTIVE INDEX BY RESIDENCY AND CONTRACT NUMBER - - - - -	7
ANCHORAGE RESIDENCY (Military Base Schools)- - - - -	8
DENALI RESIDENCY - - - - -	11
SEWARD RESIDENCY - - - - -	18
VALDEZ RESIDENCY - - - - -	21
CONSTRUCTION DIVISION - - - - -	10
COMPLETED CONSTRUCTION CONTRACTS - - - - -	26

ALASKA EARTHQUAKE RESTORATION PROJECTS
CONTRACTUAL PROGRESS REPORT
As of 25 September 1964

INDEX OF CONSTRUCTION CONTRACTS BY CONTRACT NUMBER

<u>Contract No.</u>	<u>Page No.</u>	<u>Contract No.</u>	<u>Page No.</u>	<u>Contract No.</u>	<u>Page No.</u>	<u>Contract No.</u>	<u>Page No.</u>
ASK-399* - - - - -	36	DA-64-69 - - - - -	18	DA-65-43 - - - - -	22	DA-65-89 - - - - -	25
ASK-742* - - - - -	36	64-70* - - - - -	28	65-44 - - - - -	9	65-90 - - - - -	13
DA-64-14* - - - - -	29	64-74* - - - - -	31	65-46 - - - - -	9	65-91 - - - - -	19
64-16* - - - - -	36	64-77* - - - - -	31	65-48* - - - - -	27	65-92 - - - - -	23
64-17* - - - - -	37	64-82* - - - - -	34	65-49* - - - - -	27	65-93 - - - - -	23
64-24* - - - - -	36	64-84 - - - - -	24	65-50* - - - - -	33	65-95 - - - - -	14
64-25* - - - - -	29	64-86* - - - - -	37	65-51 - - - - -	12	65-96 - - - - -	19
64-26* - - - - -	29	64-89* - - - - -	31	65-53 - - - - -	10	65-97 - - - - -	19
64-27* - - - - -	29	64-90 - - - - -	24	65-54 - - - - -	18	65-98 - - - - -	14
64-29 - - - - -	11	64-91* - - - - -	38	65-58* - - - - -	37	65-100 - - - - -	14
64-30* - - - - -	29	65-1* - - - - -	31	65-59 - - - - -	12	65-106 - - - - -	14
64-31* - - - - -	29	65-13* - - - - -	31	65-60 - - - - -	18	65-107 - - - - -	15
64-35* - - - - -	28	65-14* - - - - -	35	65-62 - - - - -	21	65-108 - - - - -	15
64-38* - - - - -	30	65-19 - - - - -	11	65-67* - - - - -	27	65-109 - - - - -	**
64-39* - - - - -	30	65-20 - - - - -	11	65-68* - - - - -	33	65-116 - - - - -	15
64-41* - - - - -	38	65-21* - - - - -	32	65-72* - - - - -	36	65-117 - - - - -	15
64-42* - - - - -	30	65-22 - - - - -	12	65-73 - - - - -	18	65-118 - - - - -	16
64-43* - - - - -	37	65-23* - - - - -	32	65-74 - - - - -	24	65-119 - - - - -	16
64-44* - - - - -	37	65-25* - - - - -	26	65-75 - - - - -	24	65-120 - - - - -	19
64-45* - - - - -	28	65-30* - - - - -	26	65-76 - - - - -	22	+65-124 - - - - -	20
64-49* - - - - -	28	65-31 - - - - -	12	65-77 - - - - -	13	65-126 - - - - -	23
64-50* - - - - -	30	65-32* - - - - -	26	65-78 - - - - -	22	65-127 - - - - -	16
64-51* - - - - -	30	65-36 - - - - -	10	65-82 - - - - -	23	65-129 - - - - -	16
64-61* - - - - -	31	65-37* - - - - -	32	65-85 - - - - -	13	65-130 - - - - -	17
64-63 - - - - -	9	65-39* - - - - -	33	65-86 - - - - -	25		
64-65* - - - - -	38	65-40* - - - - -	38	65-87 - - - - -	8		
64-68* - - - - -	31	65-41 - - - - -	8	65-88 - - - - -	13	+65-123 - - - - -	25

* Indicates Completed Contract
** See DA-65-129

ALASKA EARTHQUAKE RESTORATION PROJECTS
CONTRACTUAL PROGRESS REPORT
As of 25 September 1964

ACTIVE CONTRACT INDEX BY RESIDENCY AND CONTRACT NUMBER

<u>ANCHORAGE RESIDENCY</u>	<u>Page No.</u>
Homer Area	
DA-65-41 - - - - -	8
DA-65-87 - - - - -	8
Seldovia Area	
DA-64-63 - - - - -	9
DA-65-44 - - - - -	9
DA-65-46 - - - - -	9
<u>CONSTRUCTION DIVISION</u>	
Kodiak Area	
DA-65-36 - - - - -	10
DA-65-53 - - - - -	10
<u>DENALI RESIDENCY</u>	
DA-64-29 - - - - -	11
DA-65-19 - - - - -	11
DA-65-20* - - - - -	11
DA-65-22 - - - - -	12
DA-65-31 - - - - -	12
DA-65-51 - - - - -	12
DA-65-59* - - - - -	12
DA-65-77 - - - - -	13
DA-65-85* - - - - -	13
DA-65-88 - - - - -	13
DA-65-90* - - - - -	13
DA-65-95 - - - - -	14

<u>DENALI RESIDENCY (Cont)</u>	<u>Page No.</u>
DA-65-98 - - - - -	14
DA-65-100 - - - - -	14
DA-65-106** - - - - -	14
DA-65-107 - - - - -	15
DA-65-108 - - - - -	15
DA-65-109 (See DA-65-129)	
DA-65-116** - - - - -	15
DA-65-117** - - - - -	15
DA-65-118** - - - - -	16
DA-65-119** - - - - -	16
DA-65-127** - - - - -	16
DA-65-129** - - - - -	16
DA-65-130** - - - - -	17

<u>SEWARD RESIDENCY</u>	
Seward Area	
DA-64-69 - - - - -	18
DA-65-54 - - - - -	18
DA-65-60 - - - - -	18
DA-65-73 - - - - -	18
DA-65-91* - - - - -	19
DA-65-96 - - - - -	19
DA-65-97 - - - - -	19
DA-65-120** - - - - -	19
DA-65-124** - - - - -	20

<u>VALDEZ RESIDENCY (Cont)</u>	<u>Page No.</u>
Glenallen Area	
DA-65-62 - - - - -	21
Valdez Area	
DA-65-43 - - - - -	22
DA-65-76 - - - - -	22
DA-65-78 - - - - -	22
DA-65-82 - - - - -	23
DA-65-92 - - - - -	23
DA-65-93 - - - - -	23
DA-65-126** - - - - -	23
Cordova Area	
DA-64-84 - - - - -	24
DA-64-90 - - - - -	24
DA-65-74 - - - - -	24
DA-65-75 - - - - -	24
DA-65-86 - - - - -	25
DA-65-89 - - - - -	25
DA-65-123** - - - - -	25

* Contracts Completed During This Period
** Contracts Awarded During This Period

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT		REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>ANCHORAGE RESIDENCY</u>										
<u>HOMER AREA</u>										
Construction of Small Boat Basin, Including Clearing Operations, Dredging of Breakwater, Homer, Alaska \$964,235.00 (Current Contract Amount)	DA-65-41 (NEG) Pacific Marine Constructors	30Jul64	12Aug64	13Aug64	15Nov64	15Nov64	15Nov64	32.0	33.0	2 canneries operating about 30 days (2 at the quantity of small quantities). Demand for small boat. Water muds to go up ship mill. Power revenue back up prequake level. Japanese Pulp mill (10)
Installing Government Furnished Piles & Deck Materials for 60' x 130' Wood Dock with 400' Approach Trestle and Installing Lighting Homer, Alaska \$187,500.00 (Current Contract Amount)	DA-65-87 Northern Corporation	19Aug64	24Aug64	27Aug64	15Oct64	27Oct64	27Oct64	40.0	27.0	Erratic tides have delayed progress on the pile foundation of the warehouse. A second pile driving rig will be put into operation early in Oct following completion of the Harbor work in Seldovia. Contractor is working additional hours in an effort to regain scheduled progress. Approximately one-third of the warehouse foundation has been completed. Canadian interest. P.R.A. project. \$250,000 for extension to Seldovia. See Van into economic development & lumber. Causeway not recommended by research group.

Period Ending: 25 September 1964	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>ANCHORAGE RESIDENCY (Cont)</u> <u>SELDOVIA AREA</u> Small Boat Basin Rehabili- tation, Seldovia, Alaska \$266,639.00 (Current Contract Amount)	DA-64-63 Northern Corp.	20May64	22May64	22May64	15Sep64	24Sep64	16Oct64	100	96.0	Contractor is placing rock on the north and south breakwater. Project will be essentially complete on 30 Sep 64 except for final shaping and clean up. Replacement of a damaged loader tire which could not be procured in Alaska delayed work three days. Completion of miscellaneous cleanup EDC 6 Oct 64.
Airstrip & Access Road Rehabilitation, Seldovia, Alaska \$99,890.00 (Current Contract Amount)	DA-65-44 Inlet Co., Inc.	31Jul64	14Aug64	14Aug64	10Oct64	16Oct64	16Oct64	60.0	50.0	Heavy rains have delayed spreading and compacting fill material. This delay will not interfere with scheduled completion on 16 Oct 64, weather permitting.
Reconstruction of Float Facilities, Schedule "B", Seldovia, Alaska \$116,847.75 (Current Contract Amount)	DA-65-46 Odin Jenson & Son, Inc.	31Jul64	17Aug64	8Sep64	13Oct64	13Oct64	23Oct64	50.0	25.0	Progress has been delayed awaiting arrival of float material being shipped by boat from Seattle. Vessel will make numerous port stops enroute and will not arrive at Seldovia until approximately 1 Oct 64. Project completion by 23 Oct 64 is contingent upon arrival of float material by 1 Oct 64. Contractor will employ additional men upon arrival of material.

Period Ending: 25 September 1964	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>CONSTRUCTION DIVISION</u>										
<u>KODIAK AREA</u>										
Reconstruction of Parking Lot & Road for Small Boat Harbor, Kodiak, Alaska \$210,495.00 (Current Contract Amount)	DA-65-36 Studnek Construction Co., Inc.	30Jul64	10Aug64	15Aug64	10Oct64	10Oct64	10Oct64	50.0	58.0	
Reconstruction of Inner Harbor, Kodiak, Alaska \$493,648.00 (Current Contract Amount)	DA-65-53 Odin Jensen & Son, Inc.	7Aug64	24Aug64	31Aug64	4Dec64	4Dec64	4Dec64	1.0	1.0	

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT		REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>DENALI RESIDENCY</u>										
<u>GREATER ANCHORAGE AREA</u>										
Production and Observation Wells, Goose Lake Sub-division , Lot 9, Anchorage, Alaska \$126,846.00 (Current Contract Amount)	DA-64-29 (NEG) C. R. Lewis Co., Inc.	9Apr64	9Apr64	5Apr64	31Aug64	* 30Sep64	* 30Sep64	98.0	98.0	*To facilitate curing concrete for the floor slab in the well house, setting and testing the pump has been rescheduled as follows: setting the pump, 28 Sep 64; start testing pump on 29 Sep 64. Final inspection is scheduled for 30 Sep 64.
Restoration of Fish Creek Trunk Sewer, Repair of Sewage Collection System--Phase I, and Restoration of Dock Area Outfall Sewer, Spenard and Anchorage, Alaska \$201,925.50 (Current Contract Amount)	DA-65-19 (NEG) National Mechanical Contractors, Inc.	15Jul64	27Jul64	27Jul64	28Sep64	10Oct64	10Oct64	94.0	91.0	This project is behind schedule because one sewer break in the tidal flats which requires minus low tides to repair has not been completed. All work except repair of the work on the tidal flats will be completed as scheduled on 1 Oct 64. Incompleted work in tidal flats does not impair beneficial use of line.
Water Pipe Restoration, Fourth Ave. & "L" Street \$457,740.00 (Current Contract Amount)	DA-65-20 Inlet Co., Inc., & Wesco Constructors Inc.	17Jul64	23Jul64	20Jul64	8Oct64	20Oct64	20Oct64	94.0	96.0	FINAL REPORT: Project essentially complete and final inspection of all work except cleanup was held on 21 Sep 64 . Project will be dropped from this section and included in "Completed Construction Contract Section" of subsequent reports.
				Usable Facility	8Sep64	20Sep64	21Sep64			
				Miscellaneous Cleanup	8Oct64	20Oct64	20Oct64			

Period Ending: 25 September 1964	CONTRACTUAL PROGRESS REPORT							ALASKA DISTRICT		REPORTS CONTROL SYMBOL
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>DENALI RESIDENCY (Cont)</u>										
<u>GREATER ANCHORAGE AREA (Cont)</u>										
Demolition Project, Turn- again Slide Area, Phase II, Anchorage, Alaska \$62,419.00 (Current Contract Amount)	DA-65-22 Walsh & Co., Inc.	17Jul64	30Jul64	21Jul64	13Sep64	13Oct64	13Oct64	73.0	84.0	
Repair and Restoral of Aerial Distribution System for Light and Power, Anchorage, Alaska \$97,351.00 (Current Contract Amount)	DA-65-31 (NEG) W. R. Grasle Co.	24Jul64	4Aug64	3Aug64	9Dec64	9Dec64	9Dec64	20.0	20.0	Field evaluation of inspection report indicates repair requirements will exceed existing contract work by 90% not including work in the buttress area where only emergency work should be accomplished.
Prefabricated Metal Build- ing Erection, City Warm Storage Building, Anchorage, Alaska \$50,266.00 (Current Contract Amount)	DA-65-51 Steel Erectors, Inc.	3Aug64	3Aug64	4Sep64	26Oct64	26Oct64	26Oct64	64.0	61.0	Construction of the building foundation is in progress. Delivery of the steel is scheduled for 28 Sep 64 and erection of the building will start immediately.
Earthquake Damage Repair of City Warehouse, Bldg. #6, Anchorage, Alaska \$29,756.00 (Current Contract Amount)	DA-65-59 Sandland Construction Co., Inc.	10Aug64	12Aug64	13Aug64	15Sep64	15Sep64	17Sep64	100	100	<u>FINAL REPORT:</u> Final inspection was held on 17 Sep 64 and the facility was transferred to the city. Project will be dropped from this section and in- cluded in "Completed Construction Con- tract Section" of subsequent reports.

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
<u>DENALI RESIDENCY (Cont)</u>											
<u>GREATER ANCHORAGE AREA (Cont)</u>											
Repair of 24" Transmission Main, Pine Street to Gam- bell Street, Anchorage, Alaska \$281,281.90 (Current Contract Amount)	DA-65-77 (NEG) N. E. Sommers Co.	14Aug64	19Aug64	20Aug64 Usable Facility	9Nov64 10Oct64	9Nov64 10Oct64	9Nov64 10Oct64	85.0	89.0		
				Cleanup	9Nov64	9Nov64	9Nov64				
Earthquake Damage Repair of Public Safety Bldg., Munici- pal Bldg. #29, Anchorage, Alaska \$45,279.00 (Current Contract Amount)	DA-65-85 (NEG) Corvi Construction Co. & William Champion	19Aug64	22Aug64	26Aug64	6Oct64	6Oct64	28Sep64	87.0	96.0	<u>FINAL REPORT:</u> Prefinal inspection was held 23 Sep 64 with only a few minor deficiencies noted. Final inspection scheduled 28 Sep 64. Project will be dropped from this section and included in "Completed Construction Contract Section" of subsequent reports.	
Construction of Goose Lake Well House, Anchorage, Alaska \$69,741.00 (Current Contract Amount)	DA-65-88 Sandland Construction Co., Inc.	21Aug64	28Aug64	28Aug64	6Nov64	6Nov64	6Nov64	22.0	23.0		
Earthquake Damage Repair A-24c (4), Municipal Bldgs. Merrill Field Control Tower, Bldg. 8, Fire Station No. 2, Bldg. 30, Fire Station No. 3, Bldg. 31, Anchorage, Alaska \$23,664.00 (Current Contract Amount)	DA-65-90 (NEG) Western Construction Co., Inc.	24Aug64	31Aug64	3Sep64	9Oct64	9Oct64	25Sep64	75.0	100	<u>FINAL REPORT:</u> All work was com- pleted and final inspection was held on 25 Sep 64. Project will be dropped from this section and included in "Com- pleted Construction Contract Section" of subsequent reports.	

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
<u>DENALI RESIDENCY (Cont)</u>											
<u>GREATER ANCHORAGE AREA (Cont)</u>											
Earthquake Damage Repair Municipal Telephone Bldgs. Anchorage, Alaska \$31,140.00 (Current Contract Amount)	DA-65-95 (NEG) Sandland Construction Co.	27Aug64	2Sep64	3Sep64	13Oct64	13Oct64	13Oct64	66.0	70.0		
Inspection, Repair, and Restoration of Underground and Aerial Telephone System for the City of Anchorage Telephone Utilities, Anchorage, Alaska \$220,477.30 (Current Contract Amount)	DA-65-98 (NEG) Mark W. Chisum Corp., & Budson Co.	2Sep64	15Sep64	4Sep64	29Nov64	29Nov64	29Nov64	15.0	18.0	Inspection and repair of the under ground electric system has been added t this contract. T.V. inspection of the underground electric system started on 25 Sep 64. (Television Camera)	
Earthquake Damage Repairs, Municipal Bldgs., A-24c(1) Public Health Center \$16,160.00 (Current Contract Amount)	DA-65-100 (NEG) Gangola Construction Co.	26Aug64	29Aug64	1Sep64	30Oct64	30Oct64	30Oct64	86.0	91.0		
Earthquake Damage Repair of Water and Sewer Pumping Station, Anchorage, Alaska \$10,599.00 (Current Contract Amount)	DA-65-106 Alta Construction Co.	10Sep64	10Sep64	14Sep64	10Oct64	10Oct64	10Oct64	25.0	35.0	This contract was omitted from las report. This item formerly carried as Item A24c(5) on NPA Form 5, dated 11 Sep 64.	

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
<u>DENALI RESIDENCY (Cont)</u>											
<u>GREATER ANCHORAGE AREA (Cont)</u>											
Earthquake Damage Repairs, Public Works Maintenance Shop, Bldg. No. 35a, Anchorage, Alaska \$13,776.00 (Current Contract Amount)	DA-65-107 George Teufel Co.	11Sep64	15Sep64	16Sep64	18Oct64	18Oct64	18Oct64	22.0	55.0		
Rehabilitation of Sewers, Increment #3, Anchorage, Alaska \$185,150.64 (Current Contract Amount)	DA-65-108 (NEG) Lathrop & Associates	11Sep64	11Sep64	14Sep64	30Oct64	30Oct64	30Oct64	5.0	5.0		
Earthquake Damage Repair Water System Leakage Survey, Anchorage, Alaska \$64,500.00 (Current Contract Amount)	DA-65-116 (NEG) Lathrop & Associates	16Sep64	17Sep64	17Sep64	2Nov64	2Nov64	2Nov64	15.0	15.0	This item previously carried as Item A20c on NPA Form 5, dated 18 Sep 64.	
Repairs to Knik Arm Inter- ceptor, Anchorage, Alaska \$45,800.00 (Current Contract Amount)	DA-65-117 (NEG) Lathrop & Associates	16Sep64	17Sep64	21Sep64	14Nov64	14Nov64	14Nov64	4.0	4.0	This item previously carried as Item A21c(5) on NPA Form 5, dated 18 Sep 64.	
				Usable Facility	15Oct64	15Oct64	15Oct64				
				Miscellaneous Cleanup	14Nov64	14Nov64	14Nov64				

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
<u>DENALI RESIDENCY (Cont)</u>											
<u>GREATER ANCHORAGE AREA (Cont)</u>											
Temporary Fencing West Anchorage High School, Anchorage, Alaska \$5,958.00 (Current Contract Amount)	DA-65-118 (NEG) Mt. McKinley Fence Co.	15Sep64	15Sep64	17Sep64	30Sep64	30Sep64	30Sep64	68.0	70.0	This item not carried on NPA Form 5 dated 18 Sep 64.	
Rehabilitation of Sewers, Increment #2, Schedule A, Anchorage, Alaska \$160,459.00 (Current Contract Amount)	DA-65-119 (NEG) Inlet Co. & Wesco Constructors, J.V.	16Sep64	18Sep64	21Sep64	28Nov64	28Nov64	28Nov64	5.0	5.0	This item previously carried as Item A21c(1) on NPA Form 5, dated 18 Sep 64.	
					29Oct64	29Oct64	29Oct64				
					28Nov64	28Nov64	28Nov64				
Rehabilitation and Repair of Earthquake Damage, Alaska Psychiatric Institute, Anchorage, Alaska \$126,893.00 (Current Contract Amount)	DA-65-127 Ken Brady Construction Co., Inc.	23Sep64	24Sep64	24Sep64	16Nov64	16Nov64	16Nov64	0	1.0	This item previously carried as Item G7 on NPA Form 5, dated 18 Sep 64	
Rehabilitation of Sewers, Increment #1, Anchorage, Alaska \$270,399.00 (Current Contract Amount)	* DA-65-129 Chris Berg, Inc.	24Sep64	24Sep64		7Dec64	7Dec64	7Dec64	0	0	*This contract was previously reported as DA-65-109, but because of errors in estimated quantities and a misunderstanding on compaction requirements, low bidder would not accept the contract. The work was awarded to the second low bidder. This is an incentive-type contract.	
					7Nov64	7Nov64	7Nov64				
					7Dec64	7Dec64	7Dec64				

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
<u>DENALI RESIDENCY (Cont)</u> <u>GREATER ANCHORAGE AREA (Cont)</u> Rehabilitation of Sanitary Sewers, Increment "A", Spenard and Anchorage, Alaska \$37,971.00 (Current Contract Amount)	DA-65-130 (NEG) Yukon Service, Inc.	25Sep64	*							 	

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
<u>SEWARD RESIDENCY</u>											
<u>CITY OF SEWARD</u>											
Debris Cleanup, Phase II \$1,298,395.00 (Current Contract Amount)	DA-64-69 (NEG) H & K Constructors, Inc.	21May64	28May64	28May64	25Sep64	17Oct64	17Oct64	87.0	87.0		
Rehabilitation of Utilities and Streets, Seward, Alaska \$1,388,310.27 (Current Contract Amount)	DA-65-54 (NEG) H & K Constructors, Inc.	4Aug64	11Aug64	11Aug64	20Nov64	20Nov64	20Nov64	46.0	46.0		
	Completion dates are as follows:										
					Schedule A, Water and Sewer	7Oct64					
					Schedule B, Water Wells and Pumps	7Oct64					
					Schedule C, Sidewalk Patching	21Oct64					
					Schedule D, Electrical Work	21Oct64					
					Final Cleanup	20Nov64					
Small Boat Basin Reconstruc- tion, Schedule "B" Seward, Alaska \$765,050.00 (Current Contract Amount)	DA-65-60 (NEG) Rivers Construction Co., Inc.	12Aug64	12Aug64	13Aug64	28Jun65	28Jun65	28Jun65	7.0	12.0	* *Progress schedule has been revised to reflect the actual start of placing core rock on 12 Sep 64.	
				South Breakwater by	15Nov64	15Nov64	15Nov64				
Dredge Rental, Seward, Alaska \$819,000.00 (Current Contract Amount)	DA-65-73 (NEG) Manson & Osberg	12Aug64	12Aug64	28Aug64	12Dec64	30Jun65	30Jun65	12.0	12.0	The 20" dredge "Husky" moved from the Alaska Railroad Dock area to the City Dock area on 16 Sep 64. Minimum dredging to permit construction of the City Dock was completed on 126Sep 64. The dredge has been rescheduled to begin dredging the restoration phase of the Small Boat Harbor on 27 Sep 64, and will then complete the remainder of the City Dock area before returning to the Alaska Railroad Dock Area.	

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
<u>SEWARD RESIDENCY (Cont)</u>											
<u>CITY OF SEWARD (Cont)</u>											
Alaska Railroad Facilities Clearing, Seward, Alaska \$69,200.00 (Current Contract Amount)	DA-65-91 (NEG) Rivers Construction Co., Inc.	21Aug64	21Aug64	25Aug64	20Sep64	20Sep64	20Sep64	100	100	FINAL REPORT: Work was complete on 20 Sep 64 and final inspection held on 23 Sep 64. Project will be dropped from this section and included in "Com- pleted Section" of subsequent reports.	
Temporary Standby Generator Seward, Alaska \$59,259.00 (Current Contract Amount)	DA-65-96 (NEG) City Electric of Anchorage	27Aug64	8Sep64	3Sep64	9Oct64	9Oct64	9Oct64	46.0	46.0		
City Dock, Seward, Alaska \$141,230.00 (Current Contract Amount)	DA-65-97 M. B. Gilbrough Co., Inc., & Structures Inc., J.V.	28Aug64	12Sep64	*	19Jun65	19Jun65	19Jun65	0	0	*Materials arrived by boat on 24 Sep 64. Unloading the materials started on 25 Sep 64 and will be com- pleted on 26 Sep 64. Construction is now scheduled to start on 28 Sep 64.	
Restoration of Alaska Railroad Facility, Seward, Alaska \$5,965,190.00 (Current Contract Amount)	DA-65-120 William A. Smith Contracting Co.	18Sep64	18Sep64	*	13Oct65	13Oct65	13Oct65	0	0	* Mobilization of men and equipmen is underway and construction is scheduled to start on 28 Sep 64. This item previously carried as Item #1, page 11 of NPA Form 5, dated 18 Sep 64. (Alaska Railroad)	
					Usable Facility	4Dec64	4Dec64	4Dec64			
					Usable Facility	17Jan65	17Jan65	17Jan65			

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
<u>SEWARD RESIDENCY (Cont)</u> <u>CITY OF SEWARD (Cont)</u> Rehabilitation of Landing Strips, Taxiway and Parking Areas, Seward, Alaska \$312,845.00 (Current Contract Amount)	DA-65-124 A & G Excavating	22Sep64	25Sep64	*	14Nov64	14Nov64	14Nov64	0	4.0	* Contractor started work at his own risk, prior to receipt of Notice to Proceed. This item previously carried as Item M3 on NPA Form 5 dated 18 Sep 64.	

Period Ending: 25 September 1964	CONTRACTUAL PROGRESS REPORT							ALASKA DISTRICT		REPORTS CONTROL SYMBOL
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>VALDEZ RESIDENCY</u> <u>GLENALLEN AREA</u> Earthquake Damage Repair Sanitary Sewers & Well Rehabilitation at State Highway Maintenance Depot, Glenallen, Alaska \$22,928.00 (Current Contract Amount)	DA-65-62 (NEG) Sandland Construction Co., Inc.	11Aug64	13Aug64	17Aug64	26Sep64	26Sep64	10Oct64	100	97.0	Work is essentially complete except for installation of a submersible pump which was ordered from the manufacturer at Little Rock, Ark., on 15 Sep 64. Delivery date has not been confirmed, but item will be air freight and is expected to arrive next week. Installation can be effected within four days following its receipt.

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT				ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>VALDEZ RESIDENCY (Cont)</u>										
<u>VALDEZ AREA</u>										
Small Boat Basin Reconstruction, Valdez, Alaska \$798,455.00 (Current Contract Amount)	DA-65-43 (NEG) B & A Co., and Yutan Construction Co.	30Jul64	11Aug64	17Aug64	6Jul65	6Jul65	6Jul65	21.0	21.0	
				Priority work by 15Nov64 Priority work includes provision for breakwaters, a ferry slip, and dredging a portion of the Small Boat Harbor. Full restoration by 6 Jul 65.	15Nov64	15Nov64	15Nov64			
Construction of Dock Structure, Placement of Rock Fill, Armor Rock, and Gravel Surfacing, and Installation of Guard Rail, City Dock, Valdez, Alaska \$588,050.00 (Current Contract Amount)	DA-65-76 (NEG) Norcoast Constructors, Inc.	14Aug64	18Aug64	20Aug64	30Nov64	30Nov64	30Nov64	36.0	15.0	Further slippage has resulted from inadequate mobilization and supervision. Contractor has been formally directed to insure meeting the 30 Nov 64 completion date and to submit a revised progress chart within seven days, outlining his proposed method of regaining scheduled progress. A second pile driving rig will be on the job 28 Sep 64. A third rig has been ordered from Seattle and is scheduled to arrive about 12 Oct 64. With this additional equipment, contract should be completed as scheduled.
Warehouse, Valdez, Alaska \$241,240.25 (Current Contract Amount)	DA-65-78 (NEG) El-N-ar Construction Co.	14Aug64	17Aug64		15May65	15May65	15May65	0	0	Contractor will submit his outline of work on 30 September 1964 and will proceed with earthwork as soon as his plan of work is coordinated with others working in the same area. Scheduled shipment of pre-fabricated warehouses to Valdez on 1 Nov 64 is still firm.
				Warehouse No. 1 (erect)	31Dec64	31Dec64	31Dec64			
				Warehouse No. 2 (store)	15May65	15May65	15May65			

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
<u>VALDEZ RESIDENCY (Cont)</u> <u>VALDEZ AREA (Cont)</u> Construction of Valdez Elementary School, Valdez, Alaska \$75,000.00 (Letter Contract, Current Estimated Contract Amount)	DA-65-82 (NEG) Western Construction Co., Inc.	17Aug64	17Aug64	21Aug64	17Sep64	17Sep64	30Sep64	100	96.0	Beneficial occupancy took place on 24 Sep 64. Project is essentially complete except for interior work, the materials for which are expected to arrive by air freight on 26 Sep 64. Installation of this material and com- pletion of interior work can be effecte within four days following receipt of materials. Final inspection has been rescheduled for 30 Sep 64.	
Miscellaneous Alteration of City Hospital, Valdez, Alaska \$23,878.06 (Current Contract Amount)	DA-65-92 Ray L. Shough	24Aug64	27Aug64	27Aug64	30Sep64	30Sep64	30Sep64	77.0	80.0		
New Townsite Clearing, Valdez, Alaska \$45,500.00 (Current Contract Amount)	DA-65-93 B & A Co. and Yutan Construction Co., Inc.	24Aug64	29Aug64	28Aug64	26Sep64	* 100Oct64	* 100Oct64	75.0	75.0	*Clearing was essentially complete on 24 Sep 64. A time extension will b granted because rain has delayed burning brush piles.	
Repair Temporary Ferry Dock, Valdez, Alaska \$11,654.00 (Current Contract Amount)	DA-65-126 (NEG) Herman J. Sontag	24Sep64	*							* Notice to Proceed will be issued after the contractor furnishes bonds. The project is scheduled for completi 14 days after the contractor receives Notice to Proceed. This item not pre- viously carried on NPA Form 5.	

Period Ending: 25 September 1964	CONTRACTUAL PROGRESS REPORT							ALASKA DISTRICT		REPORTS CONTROL SYMBOL
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>VALDEZ RESIDENCY (Cont)</u> <u>CORDOVA AREA</u> Float Removal and Bulkhead Construction, Cordova, Alaska \$95,790.00 (Current Contract Amount)	DA-64-84 Sandstrom Anderson Construction, Inc. Float Removal (\$15,565.00) Bulkhead Construction (\$80,225.00)	19Jun64	26Jun64	24Jun64	21Jul64	** 24Oct64	** 24Oct64	84.0	84.0	*Bulkhead construction completed 14 Aug 64. **These dates are based on the current dredge schedule. Rescheduling the float removal has permitted full use of the harbor during the present fishing season.
Rental of Hydraulic Pipeline Dredge, Cordova Small Boat Harbor, Cordova, Alaska \$235,000.00 (Current Contract Amount)	DA-64-90 Manson Construction & Engineering Co., & Osberg Construction Co.	19Jun64	14Jul64	*	6Oct64	18Dec64	18Dec64	0	0	*The second stage bulkhead contract to provide a disposal area for harbor dredging has not been awarded due to lack of funding authority. Restoration dredging can be started by 24 Oct 64, but can be completed earlier than scheduled if the bulkhead is provided. The second stage bulkhead will also provide additional waterfront space.
Dredge Rental, Orca Inlet, \$154,000.00 (Current Contract Amount)	DA-65-74 (NEG) Manson & Osberg Co.	12Aug64	12Aug64	14Aug64	5Jan65	15Oct64	15Oct64	18.0	18.0	
Water Supply System, Cordova, Alaska \$225,000.00 (Current Contract Amount)	DA-65-75 (NEG) Eyak Construction Co., Inc. and Associates	14Aug64	22Aug64	22Aug64	14Nov64	14Nov64	14Nov64	35.0	35.0	
				Usable Facility	1 Oct64	1Oct64	1 Oct64			

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
<u>VAJDEZ RESIDENCY (Cont)</u>											
<u>CORDOVA AREA (Cont)</u>											
Railroad Street Sanitary Sewer Outfall Rehabilita- tion and Storm Sewer Extension, Cordova, Alaska \$280,000.00 (Current Contract Amount)	DA-65-86 (NEG) Pacific Construction Co.	21Aug64	1Sep64	1Sep64	15Nov64	15Nov64	15Nov64	14.0	14.0		
Repair of Electrical Distribution System Seismic Damage, Cordova, Alaska \$11,950.00 (Current Contract Amount)	DA-65-89 (NEG) City Electric Service, Inc.	24Aug64	2Sep64	15Sep64	27Oct64	27Oct64	27Oct64	20.0	31.0		
<u>TATITLEK</u>											
Dredge Rental, Restoration of Tatitlek Harbor \$120,000.00 (Current Contract Amount)	DA-65-123 Manson & Osberg	15Sep64	15Sep64	*	15Oct64	15Oct64	15Oct64			*The 16" dredge "Chinook" is mobilized at Tatitlek. Dredging has not started because of a failure in the hydraulic system. Replacement pa are being air-freighted to arrive at Tatitlek on 25 Sep 64. Repairs will accomplished by 2 Oct 64. This item previously carried on NPA Form 5, dated 18 Sep 64, as Navigation Projec Item 8.	

Period Ending: 30 September 1964	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT		REPORTS CONTROL SYMBOL		
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED CONSTRUCTION CONTRACTS</u>										
<u>ANCHORAGE RESIDENCY - ELMENDORF AFB & FORT RICHARDSON SCHOOLS</u>										
Earthquake Damage Repair of 4 Elementary Schools, Elmendorf AFB, Alaska: Mount Spurr Mount Iliamna Sunflower Aurora \$127,888.75	DA-65-25 Western Construction Co., Inc	23Jul64	30Jul64	1Aug64	24Aug64	2Sep64	28Aug64			
Earthquake Damage Repair of 4 Elementary Schools, Fort Richardson, Alaska: Kennedy Elementary Ursa Major Elementary Ursa Minor Elementary Arcturus Jr. High \$69,334.60	DA-65-30 (NEG) Dunderl. Construction Co	23Jul64	23Jul64	27Jul64	28Aug64	28Aug64	28Aug64			
Repair Orion Junior High School & Administration Wing, Elmendorf AFB, Alaska. \$35,658.00	DA-65-32 M-B Contracting Co, Inc.	24Jul64	30Jul64	3Aug64	24Aug64	2Sep64	28Aug64			

Period Ending: 25 September 1964	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT		REPORTS CONTROL SYMBOL		
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED CONSTRUCTION CONTRACTS</u>										
<u>ANCHORAGE RESIDENCY - CHUGIAK AREA</u>										
Earthquake Damage Repair of Old School (Junior High) and New School (Elementary) Chugiak, Alaska \$26,717.00 (Current Contract Amount)	DA-65-67 (NEG) Western Construction Co., Inc.	14Aug64	24Aug64	31Aug64	24Sep64	24Sep64	12Sep64			
<u>ANCHORAGE RESIDENCY - HOMER AREA</u>										
Repair Homer Elementary School, Old, and Repair Homer Elementary School Addition, Homer, Alaska \$4,233.48 (Current Contract Amount)	DA-65-48 (NEG) S & S Construction	3Aug64	4Aug64	8Aug64	4Sep64	4Sep64	29Aug64			
<u>ANCHORAGE RESIDENCY - KENAI AREA</u>										
Repair Kenai Elementary and Junior High, Kenai Central High School, Nikishka Elementary School, and Kenai Administration Building, Kenai, Alaska \$14,255.92 (Current Contract Amount)	DA-65-49 (NEG) S & S Construction	3Aug64	4Aug64	8Aug64	4Sep64	4Sep64	29Aug64			

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
<u>COMPLETED CONSTRUCTION CONTRACTS</u>											
<u>CONSTRUCTION DIVISION - KODIAK</u>											
Clearing Harbor of Wrecks \$63,350.00	DA64-45 S. S. Mullen, Inc.	21Apr64	22Apr64	22Apr64	22May64	22May64	15May64				
Small Boat Harbor Rehabilitation, Kodiak Alaska \$431,500.00	DA-64-49 (NEG) S. S. Mullen, Inc.	6May64	20May64	18May64	25Jul64	16Aug64	16Aug64				
<u>PALMER INDEPENDENT SCHOOL DISTRICT</u>											
Repair High School \$10,089.94	DA64-35 Haire Construction Co.	13Apr64	13Apr64	13Apr64	13May64	25May64	25May64				
<u>WHITTIER</u>											
Debris Removal \$13,133.00	DA-64-70 Ramstead Construction Co.	22May64	22May64	28May64	21Jun64	21Jun64	4Jun64				

Period Ending: 25 September 1964	CONTRACTUAL PROGRESS REPORT							ALASKA DISTRICT		REPORTS CONTROL SYMBOL
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED CONSTRUCTION CONTRACTS (Cont)</u>										
<u>FINAL RESIDENCY - ANCHORAGE AREA</u>										
Anchorage City Dock Repair \$7,100.62	DA-64-14 M-B Contracting Co.	28Mar64	28Mar64	29Mar64	1Apr64	18Apr64	18Apr64			
Water & Sewer, Turnagain \$190,000.00	DA-64-25 N. E. Sommers	8Apr64	8Apr64	4Apr64	1May64	1May64	1May64			
Well & Well House \$89,419.97	DA-64-26 Saunders, Inc.	8Apr64	8Apr64	5Apr64	1Jul64	7Jul64	6Jul64			
Box Cargo Storage Area \$43,181.00	DA-64-27 M-B Contracting Co.	8Apr64	8Apr64	8Apr64	7May64	7May64	4May64			
Temporary Telephone Ware- houses \$17,000.00	DA-64-30 Corvi & Champion	9Apr64	9Apr64	10Apr64	18Apr64	18Apr64	18Apr64			
Water & Sewer, Bootlegger's Cove \$36,034.00	DA-64-31 Alaska Plumbing & Heating Co.	9Apr64	9Apr64	8Apr64	25Apr64	25Apr64	25Apr64			

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT				ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED CONSTRUCTION CONTRACTS (Cont)</u>										
<u>DENALI RESIDENCY - ANCHORAGE AREA (Cont)</u>										
Repair to Spenard PUD Facility \$161,813.62	DA-64-38 Inlet Co.	22Apr64	22Apr64	20Apr64	15Jun64	15Jun64	12Jun64			
Demolition, Anchorage \$282,977.00	DA-64-39 Chris Berg, Inc.	20Apr64	20Apr64	21Apr64	15Jul64	15Jul64	20May64			
Municipal Light and Power Repairs, Anchorage, Alaska \$59,563.02	DA-64-42 W. R. Graslø Co.	22Apr64	22Apr64	28Apr64	1Jul64	21Aug64	9Aug64			
Water and Sewer K-L Street Area \$73,396.07	DA-64-50 BECK	9Apr64	10Apr64	11Apr64	1May64	1May64	22Apr64			
Design and Construction POL Facility, Port of Anchorage, \$443,401.00	DA-64-51 M. B. Gilbrough & Structures, Inc.	29Apr64	30Apr64	30Apr64	9Jul64	20Jul64	10Jul64			

Period Ending: September 1964	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED CONSTRUCTION CONTRACTS (Cont)										
DENALI RESIDENCY - ANCHORAGE AREA (Cont)										
Relocation Overhead and Telephone Electrical Utility Lines in Turnagain Area \$42,905.00	DA-64-61 City Electric of Anchorage	14May64	25May64	27May64	27Jun64	17Aug64	2Jul64			
Demolition, Turnagain \$106,703.84	DA-64-68 Walsh & Co., Inc	20May64	26May64	22May64	25Jul64	25Jul64	24Jul64			
Demolition Project #3, Miscellaneous Structures, Schedule "B", Anchorage \$150,716.00	DA-64-74 Chris Berg, Inc.	1Jun64	11Jun64	2Jun64	7Aug64	17Aug64	12Aug64			
Demolition and Disposal of Structure Known as Hillside Apartments \$34,670.00	DA-64-77 Wilson & Studnek	19Jun64	19Jun64	23Jun64	18Aug64	18Aug64	28Jul64			
Demolition of Government Hill School, Anchorage \$47,504.00	DA-64-89 Dulien Steel, Inc.	25Jun64	2Jul64	6Jul64	14Aug64	14Aug64	27Jul64			
Restoration of Water Distribution System, Turnagain Area, Anchorage, Alaska \$449,654.00	DA-65-1 N.E. Sommers Co	7Jul64	9Jul64	9Jul64	9Sep64	9Sep64	19Aug64			
Temporary Sewer Outfall, Turnagain Slide Area, Anchorage, Alaska \$42,008.00	DA-65-13 Lathrop & Associates	10Jul64	15Jul64	16Jul64	10Sep64	10Sep64	19Aug64			

Period Ending: 21 September 1964	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED CONSTRUCTION CONTRACTS (Cont)</u>										
<u>DENALI RESIDENCY - ANCHORAGE AREA (Cont)</u>										
Testing of House Water Services, Turnagain & "L" Street & Fourth Ave Slide Areas. \$17,367.75	DA-65-21 C.R. Lewis Co., Inc	10Jul64	10Jul64	4Aug64	10Aug64	10Aug64	10Aug64			
Demolition Project #4, Miscellaneous Structures, Anchorage, Alaska \$35,536.00	DA-65-23 Atlas Bldg Wreckers	17Jul64	28Jul64	31Jul64	27Aug64	27Aug64	27Aug64			
Restore Telephone Facili- ties in Hill Bldg and Cordova Bldg \$24,533.60	DA-65-37 Comprehensive Designers, Inc.	21Jul64	21Jul64	21Jul64	1Aug64	1Aug64	3Aug64			

Period Ending: September 1964	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT		REPORTS CONTROL SYMBOL		
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED CONSTRUCTION CONTRACTS (Cont)</u>										
<u>LENALI RESIDENCY - ANCHORAGE AREA (Cont)</u>										
Restoration of Junior High Schools: Orah Dee Clark, A.J. Wendler, and Central. \$260,000.00	DA-65-39 (NEG) J.B. Warrack Co.	29Jul64	3Aug64	1Aug64	30Oct64	30Oct64	31Aug64			
Earthquake Restoration Work, East Anchorage High School, Anchorage, Alaska. \$203,000.00	DA-65-50 Ken Brady Construc- tion Co., Inc	31Jul64	4Aug64	1Aug64	2Nov64	2Nov64	2Nov64			
					Beneficial Occupancy	31Aug64	31Aug64	20Aug64		
Restoration of West High School, Anchorage, Alaska \$170,000.00	DA-65-68 (NEG) C & R Builders, Inc.	14Aug64	18Aug64	18Aug64	15Sep64	15Sep64	15Sep64			

Period Ending: September 1964	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED CONSTRUCTION CONTRACTS (Cont)</u>										
<u>JUNEAU RESIDENCY - Klawock AREA</u>										
Float Facilities Recon- struction, Klawock, Alaska \$24,386.00	DA-64-82 Cole & Paddock	18Jun64	26Jun64	26Jun64	7Aug64	18Aug64	18Aug64			

Period Ending: September 1964	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED CONSTRUCTION CONTRACTS (Cont)</u>										
<u>SEWARD RESIDENCY - MOSSE PASS</u>										
Repair of Moose Pass Elementary School, Moose Pass, Alaska \$10,975.00	DA-65-14 Gangola Construction	20Jul64	27Jul64	29Jul64	26Aug64	26Aug64	26Aug64			

Period Ending: 25 September 1964	CONTRACTUAL PROGRESS REPORT							ALASKA DISTRICT		REPORTS CONTROL SYMBOL
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED CONSTRUCTION CONTRACTS (Cont)</u>										
<u>SEWARD RESIDENCY - SEWARD AREA</u>										
Restoration of Power \$105,058.00	DA-64-16 City Electric of Anchorage	29Mar64	29Mar64	29Mar64	28May64	28May64	5May64			
Unload a Boatload of Oregon Donated Lumber \$10,000.00	ASK-399 Northern Stevedore & Handling Corp.	11May64			15May64	15May64	15May64			
Unload a Boatload of Oregon Donated Lumber \$3,200.00	ASK-742 Alaska Steamship Co.	11May64			15May64	15May64	15May64			
Debris Cleanup & Repair Phase I \$1,153,581.78	DA-64-24 H & K Constructors Inc.	4Apr64	4Apr64	6Apr64	20Jun64	20Jun64	20Jun64			
Repair of Seward High School, Bay View Elementary School, William H. Seward Elementary School, and Seward General Hospital \$41,518.00	DA-65-72 (NEG) Birk Construction Co.	12Aug64	12Aug64	13Aug64	31Aug64	15Sep64	15Sep64			

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
COMPLETED CONSTRUCTION CONTRACTS (Cont)											
VALDEZ RESIDENCY - VALDEZ AREA											
Debris Removal \$140,947.50	DA-64-17 Owen Johnson Sand & Gravel	29Mar64	29Mar64	29Mar64	30Apr64	26Jun64	18Jun64				
Repair City Hospital \$29,500.00	DA-64-43 Carl W. Aldridge	23Apr64	24Apr64	27Apr64	22May64	22May64	22May64				
Temporary Barge Terminal on Cannery Dock \$99,741.61	DA-64-44 Sontag Construction Co.	24Apr64	24Apr64	24Apr64	10Jul64	10Jul64	1Jun64				
Water and Sewer Systems Restoration, Valdez, Alaska \$126,314.00	DA-64-86 (NEG) B & A Company	18Jun64	23Jun64	26Jun64	31Jul64	14Aug64	14Aug64				
Restoration Junior & Senior High Schools, Valdez, Alaska \$7,440.00	DA-65-58 (NEG) Ed Walker Construction Co.	6Aug64	14Aug64	17Aug64	15Sep64	15Sep64	15Sep64				

Period Ending: 25 September 1964	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED CONSTRUCTION CONTRACTS (Cont)</u>										
<u>WALDEZ RESIDENCY - CORDOVA AREA</u>										
Repair to Ferry Dock, Cordova \$2,800.00	DA-64-41 Eyak Construction Co. Inc.	6Apr 64	9May64	9May64	15May64	15Jun64	23Jun64			
Cleanup and Debris Removal \$34,800.00	DA-64-65 Wilson & Studnek	18May64	22May64	25May64	13Jul64	13Jul64	8Jul64			
Sewer Outfall, Repair & Extension, Cordova, Alaska \$54,000.00	DA-64-91 Pacific Construction Co.	22Jun64	30Jun64	29Jun64	25Aug64	1Sep64	29Aug64			
Demolition of Building Cordova, Alaska \$5,629.00	DA-65-40 (NEG) Eyak Construction Co., Inc.	10Aug64	12Aug64	15Aug64	28Aug64	28Aug64	21Aug64			

ALASKA EARTHQUAKE RESTORATION PROJECTS
CONTRACTUAL PROGRESS REPORT
As of 25 September 1964

PART II

INDEX OF ARCHITECT-ENGINEER CONTRACTS

ACTIVE CONTRACTS

Page No.

DA 64-18	40
64-40	40
64-52	40
64-54	40
64-62	40
64-98	40
64-104	40
64-105	40
64-106	41
64-107	41
65-26	41
65-28	41
65-38	41
65-70	41
65-81	41

COMPLETED CONTRACTS

Page No.

DA 64-28	42
64-48	42
64-57	42
64-75	42
64-87	42
64-93	42
64-99	42
64-100	42
64-103	42
65-11	42
65-29	43
65-33	43
65-52	43
65-57	43
65-61	43
65-64	43
65-65	43

Period Ending:	CONSTRUCTION PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL NPD CO - 46	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
ARCHITECT-ENGINEER CONTRACTS (Current)										
Anchorage and other designated areas, soils studies \$698,540	DA 64-18 Shannon & Wilson	25Apr4	25Apr4	4May4	31Oct4	31Oct4	31Oct4	98	98	
Greater Anchorage Area Data acquisition and A-E project development for all restoration work. \$611,700	DA 64-40 Metcalf & Eddy	22Apr4	22Apr4	4May4	30Nov4	30Nov4	30Nov4	85	85	
Anchorage & other designated areas; soils consultant, \$10,000	DA 64-52 Dr. Peck	24Apr4	24Apr4	24Apr4	23Apr5	23Apr5	23Apr5	NA	NA	Consultant; maximum of 30 days of period will be utilized.
Anchorage and other designated areas; soils consultant, \$5,000	DA 64-54 Mr. Thompson	1May4	1May4	1May4	1May5	1May5	1May5	NA	NA	Consultant; maximum of 30 days of period will be utilized.
Anchorage & other designated areas; soils consultant, \$5,000	DA 64-62 Dr. Bjerrum	14May4	14May4	14May4	13May5	13May5	13May5	NA	NA	Consultant; maximum of 30 days of period will be utilized.
Seward, State Office Bldg. \$19,386	DA-64-98 Manley & Mayer	29Jun4	29Jun4	10Jul4	23Oct4	23Oct4	23Oct4	50	50	
Anchorage, Sewer Restoration. \$19,386	DA 64-104 Galliett	30Jun4	30Jun4	3Aug4	15Sep4	10Oct4	10Oct4	90	90	Compl date refers to the last increment. First increment awarded 23Sep4, is for major damage in Spenard.
Photographic Inspection of Sewers-Anchorage, Alaska \$230,625.	DA 64-105 Harold H. Galliett, Jr.	30Jun4	30Jun4	30Jun4	18Sep4	8Oct4	8Oct4	90	90	Contractor has been directed to make 20% spot check inspection of remaining areas in orig contract plus additional areas which will increase total footage. Time extension will be granted. (This service contract duplicated in AE section for clarity.)

Period Ending: 25 Sep 64		CONSTRUCTION PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL NPD CO-46	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
ARCHITECT-ENGINEER CONTRACTS (Current) (CONT)											
Anchorage. Sewer Restoration. \$25,500	DA 64-106 Tryck, Nyman & Hayes	22Jun4	22Jun4	15Jul4	31Aug4	10Oct4	10Oct4	95	95	Contract to be amended to allow time extension for additional work.	
Photographic Inspection of Sewers-Anchorage, Alaska \$298,560	DA 64-107 Tryck, Nyman & Hayes	22Jun4	22Jun4	22Jun4	1Sep4	10Oct4	10Oct4	95	95	Schedule changed to permit re-photography in some areas.(This service contract duplicated in AE section for clarity).	
Anchorage; State Mines & Mineral Bldg. \$6,000	DA 65-26 Wellenstein	22Jul4	22Jul4	22Jul4	24Sep4	28Sep4	28Sepr	95	95		
Valdez: Streets, Sewers, and Water Systems, New Townsite. \$68,500	DA 65-28 Cornell, Howland, Hayes & Merryfield	20Jul4	20Jul4	20Jul4	16Oct4	16Oct4	16Oct4	80	80		
Anchorage, Sanitary & Storm Sewers, Visual Inspection and Design of Repairs of Lines 24" and Larger. \$6,542	DA 65-38 G. Johnson	28Jul4	28Jul4	28Jul4	11Sep4	5Oct4	5Oct4	95	90	Completion date extended due to difficulty in inspecting portions of sewers that were crushed and prevented getting a man through.	
Anchorage, Govt Hill Elem School, \$29,000	DA 65-70 Manley & Mayer	10Aug4	21Aug4	19Aug4	23Sep4	30Sep4	30Sep4	90	90		
Seward; National Guard Armory, Vehicle Maint. Shop \$4,442	DA 65-81 Wellenstein	11Aug4 11Aug4	11Aug4 11Aug4	11Aug4 11Aug4	18Sep4 20Oct4	18Sep4 6Nov4	18Sep4 6Nov4	100 35	100 35	This AE contract is for two buildings with different design schedules.	

Period Ending: 23 Sep 64	CONSTRUCTION PROGRESS REPORT							DISTRICT		REPORTS CONTROL SYMBOL NPD CO-46
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
AR. HILLI-ENGINEER CONTRACTS (Completed)										
Anchorage Area, Feasibility Study, POL Facility. \$13,000	DA 64-28 Tippett, Abbott, McCarthy, Stratton	8Apr4	8Apr4	9Apr4	1Jun4	1Jun4	1Jun4	100	100	
Seward Structural Study. \$1,035	DA 64-48 Hostmark	22Apr4	22Apr4	22Apr4	25Apr4	25Apr4	25Apr4	100	100	
Seward Utilities Restoration. \$22,280	DA 64-57	4May4	4May4	6Jul4	27Jul4	27Jul4	27Jul4	100	100	
Anchorage, Survey of Damage to Spenard PUD Sewer \$1,320	DA 64-75 Tryck, Nyman & Hayes			22Jun4	6Aug4	6Aug4	6Aug4	100	100	
Valdez, Elementary School \$2,787	DA 64-87 Manley & Mayer	17Jun4	17Jun4	15Jun4	29Jul4	29Jul4	29Jul4	100	100	
Anchorage, Denali Elementary School. \$6,613	DA 64-93 Crittenden	27Jun4	27Jun4	20Jun4	31Aug4	12Sep4	12Sep4	100	100	
Anchorage, East High School \$3,947	DA 64-99 Manley & Mayer	28Jun4	23Jun4	23Jun4	15Jul4	15Jul4	15Jul4	100	100	
Anchorage, Central Jr. High School, Orah Dee Clark Jr. High School, Wendler Jr. High School. \$8,133	DA 64-100 Crittenden	27Jun4	27Jun4	30Jun4	15Jul4	15Jul4	17Jul4	100	100	
Anchorage, Replacement of 24" Wood Stave Line \$10,472	DA 64-103 Galliett	28Jun4	28Jun4	29Jun4	30Jul4	30Jul4	30Jul4	100	100	
Seward, City Hospital and Three Schools \$2,545	DA 65-11 Wallenstein	2Jul4	2Jul4	6Jul4	29Jul4	29Jul4	28Jul4	100	100	

Period Ending: 25 Sep 64		CONSTRUCTION PROGRESS REPORT					DISTRICT		REPORTS CONTROL SYMBOL NPDCO-46	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
ARCHITECT-ENGINEER CONTRACTS	(Completed)									
Jordova Utilities \$4,042	DA 65-29 Beck & Associates	10Jul4	10Jul4	10Jul4	5Aug4	5Aug4	5Aug4	100	100	Study only to determine if present school was economically repairable.
Anchorage, Underground Electrical Distribution System. \$11,166	DA 65-33 Parsons	27Jul4	27Jul4	28Jul4	31Aug4	12Sep4	12Sep4	100	100	
Anchorage, State Psychia- tric Institute. \$5,926	DA 65-52 Gray, Rogers & Osborne	3Aug4	3Aug4	3Aug4	29Aug4	8Sep4	8Sep4	100	100	
Valdez, Airport Restoration \$2,787	DA 65-57 Silides	3Aug4	3Aug4	3Aug4	28Aug4	10Sep4	10Sep4	100	100	
Glennallen Grade School, \$1,050	DA 65-61 Crittenden	27Jul4	27Jul4	27Jul4	10Aug4	10Aug4	10Aug4	100	100	
Anchorage West High School; Restoration of Usable Portions. \$29,000	DA 65-64 Manley & Mayer	1Aug4	1Aug4	17Jul4	10Aug4	10Aug4	10Aug4	100	100	
Anchorage, Restoration of Water Treatment Plant. \$7,308	DA 65-65 Tryck, Nyman & Hayes	28Aug	28Aug4	20Jul4	25Aug4	31Aug4	31Aug4	100	100	

ALASKA EARTHQUAKE RESTORATION PROJECTS
 CONTRACTUAL PROGRESS REPORT
 As of 25 September 1964

INDEX OF SUPPLY CONTRACTS

<u>ACTIVE CONTRACTS</u>	<u>Page No.</u>	<u>COMPLETED CONTRACTS</u>	<u>Page No.</u>
DA-64-36 - - - - -	45	DA-64-12 - - - - -	50
64-105 - - - - -	45	64-19 - - - - -	50
64-107 - - - - -	45	64-20 - - - - -	50
65-4*** - - - - -	45	64-21 - - - - -	50
65-42 - - - - -	45	64-22 - - - - -	50
65-45*** - - - - -	46	64-32 - - - - -	50
65-47 - - - - -	46	64-33 - - - - -	50
65-55 - - - - -	46	64-34 - - - - -	51
65-56* - - - - -	46	64-37 - - - - -	51
65-56* - - - - -	46	64-47 - - - - -	51
65-63 - - - - -	47	64-53 - - - - -	51
65-69 - - - - -	47	64-56 - - - - -	51
65-80 - - - - -	47	64-58 - - - - -	52
65-83 - - - - -	47	64-59 - - - - -	52
65-84*** - - - - -	47	64-67 - - - - -	52
65-101** - - - - -	48	64-71 - - - - -	53
65-105*** - - - - -	48	64-72 - - - - -	53
65-110** - - - - -	48	64-73 - - - - -	53
65-111** - - - - -	48	64-76 - - - - -	53
65-112** - - - - -	48	64-78 - - - - -	53
65-114*** - - - - -	49	64-80 - - - - -	53
65-115** - - - - -	49	64-83 - - - - -	54
65-121** - - - - -	49	64-85 - - - - -	54
65-125** - - - - -	49	64-92 - - - - -	54
65-128** - - - - -	49	65-3 - - - - -	54
		65-5 - - - - -	54
		65-6 - - - - -	55
		65-10 - - - - -	55
		65-15 - - - - -	55
		65-16 - - - - -	55
		65-17 - - - - -	55
		65-66 - - - - -	55

*Indicates partial contract.

**Indicates contracts awarded this period.

***Contracts completed this period.

Period Ending: 25 September 1964	CONTRACTUAL PROGRESS REPORT							ALASKA DISTRICT		REPORTS CONTROL SYMBOL
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
SUPPLY CONTRACTS										
Rental of Radio Equipment, Anchorage, Alaska \$4,899.72 (Current Contract Amount)	DA-64-36 Western Radio Service	10Apr64	N/A	10Apr64	10Apr65	10Apr65	10Apr65	N/A		Equipment being rented on a monthly basis as long as needed.
Photographic Inspection of Sewers Anchorage, Alaska \$230,625.00	DA-64-105 Harold H. Galliett, Jr.	30Jun64	30Jun64	30Jun64	18Sep64	18Sep64	30Sep64	N/A		The photographic work is estimat- ed as 90% complete. The final comple- tion date has been delayed to 30 Sept. due to the contractor's inability to gain access to the areas used by an- other contractor.
Photographic Inspection of Sewers Anchorage, Alaska \$287,560.00	DA-64-107 Tryck, Nyman & Hayes	22Jun64	22Jun64	22Jun64	16Sep64	16Sep64	28Sep64	N/A		All photographing is complete. However, final re-runs will delay the completion date to 28 Sept 1964.
Water Line Fittings, Anchorage, Alaska \$2,662.27 (Current Contract Amount)	DA-65-4 C. R. Lewis Co.	2Jul64	N/A	2Jul64	3Aug64	3Aug64	12Sep64	N/A		All shortages have been received 21 Sept 1964. Final Report. Will be carried in the completed contract section in subsequent reports.
Telephone Cable, Anchorage \$97,725.00 (Current Contract Amount)	DA-65-42 (NEG) Northern Supply	30Jul64	N/A	1Aug64	1Aug64	12Oct64	12Oct64	N/A		Last shipment of telephone cable is scheduled to leave Seattle on 26 September.

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT		REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
SUPPLY CONTRACTS (Cont)										
Piling for Homer City Dock \$112,734.00 (Current Contract Amount)	DA-65-45 (NEG) Baxter & Wyckoff	3Aug64	N/A	3Aug64	15Aug64	13Sep64	20Sep64	N/A		Final shipment delivered 20 Sept via MS Susitna. Final report. Will be carried in the completed contract section in subsequent reports.
Hardware for Homer City Dock \$6,038.00 (Current Contract Amount)	DA-65-47 (NEG) Northwest Bolt & Nut Co.	31Jul64	N/A	7Aug64	15Aug64	15Aug64	27Sep64	N/A		Final items due 27 Sept 1964. Delay caused by items stowed under cargo destined for other ports. MS Susitna returning to Homer for final discharge 27 Sept.
Piling, Valdez & Seward City Docks \$184,767.00	DA-65-55 (NEG) Baxter & Wyckoff	5Aug64	N/A	7Aug64	24Sep64	24Sep64	10Oct64	N/A		Lot 1 arrived Seward 23 Sept. Lot 2 for Seward departing Seattle on 25 Sept via MS Coastal Nomad. Lot 1 for Valdez arrived 24 Sept. Lot 2 for Valdez departing Seattle on 25 Sept.
Hardware, Valdez City Dock \$31,954.00 (Current Contract Amount)	DA-65-56 (NEG) Niedermeyer-Martin	5Aug64	N/A	7Aug64	11Sep64	11Sep64	25Sep64	N/A		Shipment being discharged at Valdez 25 Sept.
Hardware, Seward City Dock \$9,440.00 (Current Contract Amount)	DA-65-56 (NEG) Niedermeyer-Martin	5Aug64	N/A	7Aug64	21Sep64	21Sep64	24Sep64	N/A		Material arrived in Seward on 24 Sept. Final report. Will be carried in the completed contract section on subsequent reports.

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT		REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
SUPPLY CONTRACTS (Cont)										
Goose Lake Well, Anchorage, \$8,680.00	DA-65-63 Rogers Machinery Co.	12Aug64	N/A	11Aug64	29Aug64	28Aug64	28Sep64		N/A	The larger pump was received on 23 Sept. Telemetering equipment is due to arrive by air on 28 Sept. Delay caused by contractor awaiting the switch for equipment from the factory.
Pipe & Piling for Seward Dock \$906,862.00	DA-65-69 (NEG) U. S. Steel Corp.	10Aug64	N/A	11Aug64	25Sep64	26Sep64	10Oct64		N/A	Approximately 1200 tons in Seattle scheduled to ship 300 tons every 3 days until completion. 75% of the balance of 5314 tons at site; the remaining material is in transit from Seattle.
Hardware for Homer Dock	DA-65-80 (NEG) Niedermeyer-Martin	17Aug64	N/A	17Aug64	3Sep64	3Sep64	27Sep64		N/A	Items due to arrive at Homer on 27 Sept via MS Susitna. Delay caused by items stowed under cargo destined for other ports. MS Susitna returning to Homer for final discharge 27 Sept.
Steel Pipe Piles for Seward Railroad Facilities	DA-65-83 U. S. Steel Corp.	20Aug64	N/A	20Aug64	*	27Sep64	30Oct64		N/A	Approximately 70% of material is at the site. The balance is in transit with the exception of 200 tons which is in Seattle slated for earliest shipment.
Construction Services, West High School, Anchorage, Alaska \$1,430.00 (Current Contract Amount)	DA-65-84 (NEG) Ramstad Construction Co.	18Aug64	18Aug64	18Aug64	2Sep64	2Sep64	18Sep64		N/A	Completed 18 Sept 1964, Final report. Will be carried in the completed contracts section in subsequent reports.

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT		REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
SUPPLY CONTRACTS (Cont)										
Rails, No. 6 Double Cross Over for Paved Areas, Seward \$67,750.00	DA-65-101 (NEG) C. M. Lovstead, Inc.	1Sep64	24Sep64	24Sep64	24Dec64	24Dec64	24Dec64		N/A	Delivery of the material is scheduled for 24 Dec. 1964.
Piling & Timber for Cordova Dock \$86,000.00	DA-65-105 Niedermeyer-Martin	9Sep64	N/A	9Sep64	21Sep64	21Sep64	19Sep64		N/A	Material arrived complete at Cordova 19 Sept. Final report. Will be carried in the completed contract section in subsequent reports.
Lumber for Valdez and Cordova Docks \$35,183.16	DA-65-110 American Timber & Trading Co.	11Sep64	17Sep64	17Sep64	30Oct64	30Oct64	30Oct64		N/A	Delivery is scheduled for Valdez and Cordova not later than 3 Oct. 1964.
Piling for Valdez and Cordova Docks \$34,895.39	DA-65-111 McCormick & Baxter Creosoting Co.	11Sep64	17Sep64	17Sep64	30Oct64	30Oct64	30Oct64		N/A	Delivery is scheduled for Valdez and Cordova not later than 3 Oct 1964.
Hardware for Valdez and Cordova Docks & Ferry Ramps \$12,604.00	DA-65-112 Niedermeyer-Martin	11Sep64	17Sep64	17Sep64	30Oct64	30Oct64	10Oct64		N/A	Material for Cordova to be shipped from Seattle 30 Sept. via SS Fortuna, and due to arrive on the 27th. Material for Valdez to be shipped from Seattle 25 Sept. vis SS Coastal Nomad and due 1 Oct 1964.

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
SUPPLY CONTRACTS (Cont)											
Load, Transport and Dis- charge 1053 tons 65 foot H Steel Pilings from Seattle to Seward & Cordova \$19,000.00	DA-65-114 Puget Sound Tug & Barge Co.	11Sep64	N/A	11Sep64	25Sep64	25Sep64	22Sep64	N/A		Completed 22 Sept. 1964. Final report. Will be carried in the Com- pleted contract section in subsequent reports.	
Diesel Electric Generator Stand-by Power Plant Seward \$327,417.00	DA-65-115 (NEG) A. G. Schoonmaker Inc.	18Sep64	N/A	18Sep64	1Mar65	1Mar65	1Mar65	N/A			
Off-loading Steel Piling, Seward \$17,755.00	DA-65-121 (NEG) Arctic Motor Freight Inc.	16Sep64	16Sep64	16Sep64	30Oct64	30Oct64	30Oct64	N/A		Off-loading, transporting, and stockpiling of steel piling arriving at Seward under contracts DA 65-69 and DA 65-83.	
Off-loading Steel Piling, Seward \$3,000.00	DA-65-125 (NEG) Homer Freight Lines	18Sep64	18Sep64	18Sep64	21Sep64	21Sep64	21Sep64	N/A		Off-loading, transporting and stockpiling of steel piling arriving at Seward under contracts DA 65-69 and DA 65-83.	
Wiring Elementary School Hope \$2,985.00	DA-65-128 (NEG) Anchorage Electric Co.	14Sep64	21Sep64	21Sep64	30Sep64	30Sep64	30Sep64	N/A			

Period Ending: 5 September 1964	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED SUPPLY CONTRACTS</u>										
Hire of Equipment, Seward, Alaska	DA-64-12 Harold's Trucking	30Mar64	N/A	30Mar64		29Apr64	29Jun64			
Anchorage Area, Photogram- metry \$15,083	Air Photo Tech. Contr. No. 64-19	30Apr64	30Apr64	30Apr64		6Apr64	6Apr64			
Chlorinators with Operator, Seward, Alaska \$255.00 (Current Contract Amount)	DA-64-20 Du Alaska	29Mar64	N/A	29Mar64	30Jun64	30Jun64	28May64			
Rental of Weasel with Operator at Seward, Alaska \$1,800.00 (Current Contract Amount)	DA-64-21 Gaston Knight	29Mar64	N/A	29Mar64	28May64	28May64	27May64			
Rental of Weasel with Operator, Seward, Alaska \$1,800.00 (Current Contract Amount)	DA-64-22 George C. Paulson	29Mar64	N/A	29Mar64	28May64	28May64	27May64			
Rental of Pumps and Hoses, Valdez, Alaska \$270.00 (Current Contract Amount)	DA-64-32 Bailey Rent All	12Apr64	N/A	12Apr64	12May64	N/A	12Jun64			
Rental of Pumps, Hoses, and Strainers \$129.00 (Current Contract Amount)	DA-64-33 Craig Taylor Equip	11Apr64	N/A	11Apr64	11May64	N/A	11May64			

Period Ending: September 1964	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED SUPPLY CONTRACTS</u> (CONT)										
Rental of 25' Cabin Cruiser with Operator at Seward \$560.00 (Current Contract Amount)	DA-64-34 Dr. Merritt Starr	11Apr64	N/A	11Apr64	25Apr64	25Apr64	23Apr64			
Steel Pipe, Anchorage, Alaska \$3,055.59 (Current Contract Amount)	DA-64-37 Liberty Equipment & Supply Co	13Apr64	N/A	10Apr64	15Apr64	15Apr64	14Apr64			
Aluminum Tubing & Fitting at Valdez, Alaska \$5,856.50 (Current Contract Amount)	DA-64-47 Moore's Irrigation	23Apr64	N/A	23Apr64	27Apr64	27Apr64	30Apr64			
Exploration of New Townsite, Valdez, Alaska \$9,943.80 (Current Contract Amount)	DA-64-53 State of Alaska, State Highway Dept.	30Apr64	N/A	30Apr64	14May64	14May64	14May64			
Surface & Subsurface Test Drilling, Etc., Anchorage \$25,000.00 (Current Contract Amount)	DA-64-56 Arctic Alaska Testing Laboratories	17Apr64	17Apr64	N/A	N/A	15Jun64	15Jun64			

Period Ending: September 1964	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED SUPPLY CONTRACTS (CONT)										
Tug for Seattle District Drill Crew \$15,750.00 (Current Contract Amount)	DA-64-58 Gulf Navigation & Towing	28May64	N/A	14May64	27Jun64	27Jun64	26Jun64			
Move Lumber in Seward, Alaska \$16,330.00 (Current Contract Amount)	DA-64-59 H&K Construction	20May64	N/A	20May64	29May64	29May64	29May64			
Aerial Photography, Anchorage, Alaska \$8,999.00 (Current Contract Amount)	DA-64-67 Air Photo Gech, Inc.	19May64	N/A	19May64	8Jun64	8Jun64	8Jun64			

Period Ending: 25 September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT		REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED SUPPLY CONTRACTS										
Lumber, Industrial Grain, Anchorage, Alaska \$27,567.50 (Current Contract Amount)	DA-64-71 Cascade Pole Co.	27May64	N/A	27May64	2Jun64	2Jun64	29May64			
Piling, Anchorage, Alaska \$3,517.60 (Current Contract Amount)	DA-64-72 Eyak Construction	21May64	N/A	21May64	23May64	23May64	23May64			
Piling and Hardware Anchorage, Alaska \$5,388.55	DA-64-73 Washington Chain & Supply	28May64	N/A	28May64	2Jun64	2Jun64	4Jun64			
Inspection of Water Main at Lake Eklutna, Alaska \$3,479.59 (Current Contract Amount)	DA-64-76 Associated Divers, Inc.	17Apr64	N/A	17Apr64	28Apr64	28Apr64	28Apr64			
Pipe and Fitting, Anchorage \$17,606.77 (Current Contract Amount)	DA-64-78 Susitna Plumbing Co.	6Jun64	N/A	6Jun64	15Jul64	15Jul64	17Jul64			
Fabrication of Steel Casing Anchorage, Alaska \$5,290.00 (Current Contract Amount)	DA-64-80 Wyatt & Kipper Fabricators	6Jul64	N/A	10Jun64	15Jun64	15Jun64	15Jun64			

Period Ending: September 1964		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT		REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED SUPPLY CONTRACTS</u>	(Cont)									
Rental of Equipment Anchorage, Alaska \$6,160.74 (Current Contract Amount)	DA-64-83 Ramstad Construction	16Jun64	N/A	15Jun64	24Jun64	24Jun64	30Jun64			
City Cost EDP, Anchorage \$15,987.00 (Current Contract Amount)	DA-64-85 City of Homer									
Rental of LCM, Anchorage \$3,000.00 (Current Contract Amount)	DA-64-92 Taku Oil Sales	24Jun64	N/A	24Jun64	24Jul64	24Jul64	31Jul64			
Pipe Fitting, Anchorage \$23,557.28 (Current Contract Amount)	DA-65-3 Susitna Plumbing & Heating	2Jul64	N/A	2Jul64	N/A	7Aug64	3Aug64			
Water and Sewer Pipe, Anchorage, Alaska \$73,882.10 (Current Contract Amount)	DA-65-5 U.S. Pipe & Foundry	6Jul64	N/A	2Jul64	N/A	4Aug64	4Aug64			

Period Ending: 25 September 1964	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED SUPPLY CONTRACTS</u> (Cont)										
Water and Sewer Pipes, Anchorage, Alaska \$71,700.00	DA-65-6 Pacific State Cast Iron Pipe Co.	22Jul64	N/A	7Jul64	24Jul64	28Jul64	28Jul64			
Pipe Fittings, Anchorage \$13,600.69	DA-65-10 Susitna Plumbing Supply	8Jul64	N/A	8Jul64	24Jul64	28Jul64	28Jul64			
C. I. Pipe and Fittings Anchorage, Alaska \$7,288.00	DA-65-15 Northern Venture	10Jul64	N/A	10Jul64	24Jul64	20Jul64	29Jul64			
C. I. Pipe, Seward, Alaska \$48,053.00	DA-65-16 Pacific State Cast Iron Pipe Co.	22Jul64	N/A	8Jul64	20Jul64	20Jul64	31Jul64			
Pipe Fittings, Seward, Alaska \$23,471.00 (Current Contract Amount)	DA-65-17 Susitna Plumbing Supply Co.	8Jul64	N/A	8Jul64	22Jul64	22Jul64	27Aug64			
Pipe, Spenard \$9,009.00	DA-65-66 (NEG) Northern Ventures, Inc.	10Aug64	N/A	11Aug64	25Aug64	25Aug64	10Sep64			