

ALASKA EARTHQUAKE RESTORATION PROJECTS
CONTRACTUAL PROGRESS REPORT
As of 31 May 1965

prepared by

U. S. ARMY ENGINEER DISTRICT, ALASKA
CORPS OF ENGINEERS

EXPLANATORY NOTES-----	<u>Page No.</u> 2
PART I - CONSTRUCTION CONTRACTS-----	3
PART II - ARCHITECT - ENGINEER CONTRACTS-----	28
PART III - SUPPLY CONTRACTS-----	31

Period Ending: 30 April 1965		CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL NPD CO - 46	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
SELF-EXPLANATORY	SELF-EXPLANATORY	SELF-EXPLANATORY	"Notice to Proceed" is issued after the contractor has produced his Contract performance bonds. Date reported is the day Notice to Proceed was received by contractor.	"Date Work Started" reflects the date the contractor actually started construction. When the date is prior to the "Notice to Proceed", it indicates the contractor started work at his own risk.	The "Original" completion date is established by the date "Notice to Proceed" is issued.	The "Scheduled" completion date contract completion date as revised by current modification.	The "Estimated" completion date is revised to reflect realistic completion based on the current field conditions.	The "Scheduled" percentage of completion is established by the contractor's approved progress schedule.	The "Actual" percentage of completion is based on contract dollar value of work in place.		

ACTIVE CONTRACT INDEX BY RESIDENCY AND CONTRACT NUMBER

ANCHORAGE RESIDENCY

	<u>Page No.</u>	<u>CO</u>
Anchorage		
DA-65-98-----	4	a
DA-65-119-----	4	a
DA-65-129-----	5	a
DA-65-132-----	5	b
DA-65-134-----	6	b
DA-65-139-----	6	a
DA-65-143-----	7	a
DA-65-150-----	7	b
DA-65-151-----	8	a
DA-65-160-----	8	a
DA-65-165-----	9	a
DA-65-166-----	9	a
DA-65-167-----	10	a
DA-65-169-----	10	a
DA-65-220-----	10	b
DA-65-222-----	11	a
DA-65-224-----	11	a
DA-65-227-----	12	a
DA-65-233-----	12	b
Homer		
DA-65-41-----	13	a
DA-65-87-----	13	a
DA-65-209-----	14	a
DA-65-216-----	14	b

SEWARD RESIDENCY

	<u>Page No.</u>	<u>CO</u>
Seward		
DA-65-60-----	15	a
DA-65-73-----	15	a
DA-65-97-----	15	a
DA-65-120-----	16	a
DA-65-170-----	17	a
DA-65-193-----	17	a
DA-65-221-----	18	b
DA-65-225-----	18	a
DA-65-232-----	18	b

VALDEZ RESIDENCY

Cordova		
DA-64-90-----	19	a
DA-65-122 PC-----	19	a
DA-65-175 PC-----	20	a
DA-65-196 PC-----	20	b
DA-65-211-----	21	a
Valdez		
DA-65-43-----	22	a
DA-65-76-----	23	a
DA-65-78-----	22	a
DA-65-133-----	23	a
DA-65-156-----	24	a
DA-65-206-----	24	a
DA-65-235-----	25	a

PC Physically completed
a District Engineer
b Deputy District Engineer

Period Ending: 31 May 1965		CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
ANCHORAGE RESIDENCY - ANCHORAGE											
Inspection, Repair & Restoration of Underground and Aerial Telephone System \$407,874.88 (Current Contract Amount: OEP) Mod 5 Latest Modification)	DA-65-98 (NEG) Mark W. Chisum Corp & Budson Co.	2Sep64	15Sep64	4Sep64	29Nov64	30Jun65	30Jun65	97.0	97.0	Duct repairs have been completed in 11 additional locations. A 352 ft run of duct on Cordova St. is being replaced under a modification to the contract as a result of hidden damage	
Rehabilitation of Sewers, Increment # 2, Schedule "A" \$225,589.30 (Current Contract Amount: OEP) Mod 6 (Latest Modification)	DA-65-119 (NEG) Inlet Co & Wesco Constructors Usable Facility	16Sep64	18Sep64	21Sep64	28Nov64	30Jun65	15Jun65	80.0	95.0	Contract work is complete except for cleanup and topsoiling.	
					29Oct64	3Nov64	20Nov64	100	100		
West High design problems. Mtg fire protection standards discussion with school authorities. Price beginning to go up danger of inflation. Will put on double shift if any slipper											

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
ANCHORAGE RESIDENCY - ANCHORAGE										
Rehabilitation of Sewers, Increment # 1 \$553,881.27 (Current Contract Amount: OEP) Mod 2 (Latest Modification)	DA-65-129 Chris Berg, Inc. Usable Facility	24Sep64	24Sep64	30Sep64	23Nov64	30Jun65	15 Jun65	90.0	97.0	The contract is complete except for cleanup and topsoiling.
					24Oct64	8Nov64	7Dec64	100	100	
Rehabilitation of Sewers, Increment # 4 \$103,589.00 (Current Contract Amount: OEP) Mod 1 (Latest Modification)	DA-65-132 Yukon Service, Inc	26Sep64	30Sep64	50Oct64	18Dec64	30Jun65	30Jun65	60.0	70.0	Contractor reactivated on 15 May 65. Progress good to date. *Estimated since a revised progress schedule not yet received
about month ahead in paving										

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2		
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
ANCHORAGE RESIDENCY - ANCHORAGE (CONT)										
Repair of Water Treatment Plant \$85,910.00 (Current Contract Amount: OEP) Mod 3 (Latest Modification)	DA-65-134 Chris Berg, Inc.	20Oct64	50Oct64	80Oct64	24Nov64	15Jun65	10May65	78.0	100	Final Report: Contractor completed contract work about 10 May 1965.
Restoration Work, Denali Elementary School Anchorage Independent School District \$948,661.13 (Current Contract Amount: OEP) (\$68,000.00 AISD) Mod 7 (Latest Modification)	DA-65-139 (NEG) Ken Brady Constr	70Oct64	70Oct64	70Oct64	30Jun65	31Jul65	31Jul65	95	95	The remaining outside work (sidewalks, roof, grading and seeding) will be completed after the end of the current school year which is 4 Jun 65.
	Outside Work				15Jan65	31Jul65	31Jul65	0	0	
	Building Interior Work				15Jan65	15Jan65	15Jan65	100	100	

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT						DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
ANCHORAGE RESIDENCY - ANCHORAGE (CONT)								65.0	65.0	
Rehabilitation of Sanitary Sewer, Increment "B" #224,278.30 (Current Contract Amount: OEP) Mod 3 (Latest Modification)	DA-65-143 Inlet Wesco Constructors	16Oct64	19Oct64	20Oct64	2Jan65	31Jul65	31Jul65	65.0	95.0	Contract is complete except for cleaning of pipe, completion of back- fill and general cleanup.
New National Bureau of Standards Laboratory Annex, Anchorage Independent School District \$84,590.18 (Current Contract Amount: OEP - \$49,590.18 NBS - \$35,000.00) Mod 2 (Latest Modification)	DA-65-150 Interstate Co., Inc. Exterior Work (Sidewalks & Roofing) Interior Work	23Oct64	23Oct64	27Oct64	31Dec64	15Jun65	15Jun65	98	100	Final report: The contract is com- plete. Deficiencies cleared 27 May 1965.
						15Jun65	15Jun65	97.0	100	
						20Jan65	27Jan65	100	100	

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
ANCHORAGE RESIDENCY - ANCHORAGE (CONT)										
Restoration of West Anchorage High School, Anchorage Independent School District \$1,203,224.65 (Current Contract Amount: OEP) Mod 5 (Latest Modification)	DA-65-151 J. B. Warrack & Co Usable Facility	23Oct64	23Oct64	24Oct64	20Dec64 20Dec64	10Jul65 15Jan65	30Jun65 * 15Jan65	96.5	97	Home economics cabinets 90% installed. Roof is 95% complete and the spotlights on roof have been installed. * The outside work, exterior painting, grading and seeding and permanent roof, will be completed by 30 Jun 65.
Government Hill Elementary School \$805,300.22 (Current Contract Amount: OEP) Mod 3 (Latest Modification)	DA-65-160 J. B. Warrack Co.	10Nov64	13Nov64	12Apr65	20Aug65	20Aug65	20Aug65	23.0	25.0	Building footings and foundation walls completed. Backfilling for first floor slab and exterior walls completed. Road clearing accomplished. Electrical 3½" duct laid from poleline to school building. Began underground soil lines, Structural Steel placed on exterior east wall and also multi-purpose room. Completed about 75% of tilt up concrete panels.

Period Ending:	CONTRACTUAL PROGRESS REPORT						DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2		
31 May 1965	LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
						Original	Scheduled	Estimated	Sched.	Actual	
ANCHORAGE RESIDENCY - ANCHORAGE (CONT)											
State Mines and Minerals Building \$158,200.00 (Current Contract Amount: OEP)	DA-65-165 Western Const Co	16Nov64	20Nov64	12Apr65	31Jul65	31Jul65	31Jul65	29.0	40.0	Exterior block walls erected. Glue laminated beams in place. Underground soil and water lines placed. Back-filling around building and for floor slab. Mechanical and electrical subs running piping and conduit inside building.	
Site Work and Utilities for Government Hill School, National Bureau of Standards Annex \$161,009.25 (Current Contract Amount: OEP) Mod 2 (Latest Modification)	DA-65-166 Yukon Service Inc Utilities for the NBS Lab Annex	12Nov64	27Nov64	28Nov64	30Jun65	30Jun65	30Jun65	60.0	60.0	Contractor placed 570' of 60" dia. ACCMP and backfilled open ditch to Sta. 1+70. Poured Special Storm Man-hole and also Steam Mt. West of Cherry Drive. Installed approximately 730 LF of 16" Sanitary Sewer and set 3 Sanitary Sewer Mt. rings.	

Period Ending:	CONTRACTUAL PROGRESS REPORT							DISTRICT		REPORTS CONTROL SYMBOL NPDCA-46
31 May 65										
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>ANCHORAGE RESIDENCY - ANCHORAGE (CONT)</u>										
Restoration of Water & Storm Sewer Utilities, Govt Hill, Anchorage, Alaska \$37,044.49 (Current Contract Amount: OEP) Mod 1 (Latest Modification)	DA-65-167 Beavers Excavating	19Nov64	20Nov64	24Nov64	25Dec65	3Jun65	15May65	100	100	Final Report: Final inspection held 10 May 65. Deficiencies cleared 14 May 65.
Rehabilitation of Sewers, Increment "C," Anchorage, Alaska \$118,630.00 (Current Contract Amount: OEP) Mod 1 (Latest Modification)	DA-65-169 Inlet Co & Wesco Constructors	30Nov64	16Dec64	1Apr65	11Aug65	11Aug65	1Aug65	12.0	20.0	Work in Wickersham Heights is complete. Work along Fish Creek is being accomplished and contractor will finish well ahead of schedule.
Repair Underground Electrical Distribution System, Anchorage, Alaska \$55,103.00 (Current Contract Amount: OEP)	DA-65-220 Worthington Const.	16Apr65	19Apr65	2May65	31Jul65	31Jul65	31Jul65	22.0	25.0	Two manholes are repaired. 12 excavations have been made on duct line and 15 cracks repaired. No temperature wiring has yet been required.

Period Ending: 31 May 65	CONTRACTUAL PROGRESS REPORT						DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
ANCHORAGE RESIDENCY - ANCHORAGE (CONT)										
Repair Broken Sewer Line, Increment "D" \$315,725.00 (Current Contract Amount: OEP)	DA-65-222 Lathrop-Peterson- Statewide	20Apr65	26Apr65	1May65	31Aug65	31Aug65	31Aug65	27.0	30.0	Contractor began work 1 May 1965. . Cleaning and photography of sewer lines being accomplished concurrently with sewer line repairs. Contractor has given priority to the large diameter pipe
Street Repair \$444,575.00 (Current Contract Amount: OEP)	DA-65-224 Norcoast Constr.	22Apr65	5May65	17May65	10Oct65	10Oct65	10Oct65	0.5	10.0	Crack sealing complete. 3,000 sq.yds. of double surface treatment and 5000 sq.yds. of pavement removal completed.

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT							DISTRICT		REPORTS CONTROL SYMBOL ENCOW-0-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
ANCHORAGE RESIDENCY - HOMER										
Construction of Small Boat Basin, Including Clearing Operation \$1,557,235.00 (Current Contract Amount: OEP \$971,235.00 Civil Works \$586,000.00) Mod 4 (Latest Modification)	DA-65-41 Pacific Marine Constructors	30Jul64	12Aug64	13Aug64	15Nov64	30Jun65	30Jun65	88.0	94	Channel opened for use at high tide only, since 12 Apr 65. Precast concrete ramp slabs delivered to site. Small suction dredge moved in and began final dredging of entrance channel on 18 May 1965.
Installing Governement Furnished Piles and Dock Materials for 60' x 130' Wood Dock with 400' Approach Trestle and Installing Lighting \$369,127.37 (Current Contract Amount: OEP) Mod 2 (Latest Modification)	DA-65-87 Northern Corp	19Aug64	24Aug64	27Aug64	15Oct64	29May65	May65	100	99.8	Contractor driving bearing, batter and finder piling. Installing caps, bracing, stringers, bull-rail and deck- ing. Time lost this period due to storms which delayed work. Contractor has submitted plan to complete job on 31 May 1965. * Includes 14 day time extension due to addition of dolphins.

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT							DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>SEWARD RESIDENCY - SEWARD</u>										
Small Boat Basin Recon- struction, Schedule "B" \$919,216.70 (Current Contract Amount: OEP) Mod 7 (Latest Modification)	DA-65-60 (NEG) Rivers Const Co Inc South Breakwater	12Aug64	12Aug64	13Aug64	28Jun65	28Jun65	28Jun65	93	93	rock 50% of armor/on East Breakwater in place. South Breakwater cleared of all deficiencies 7 May 65. Started placing concrete for boat ramp 20 May 65. Work progressing satisfactorily.
					15Nov64	29Nov64	7May65	100	100	
Dredge Rental \$1,439,480.00 (Current Contract Amount OEP: \$577,600.00 Civil Works: \$312,000.00 ARR: \$949,380.00 Mod 3 (Latest Modification)	DA-65-73 (NEG) Manson & Osberg	12Aug64	12Aug64	28Aug64	**	**	30Jun65	**	66	The contract is currently being modi- fied to include an additional 719 hours of dredging for contract increase of \$172,560.00 . *This amount included in Current Con- tract Amount as shown. The dredge is still operating in the area of the Railroad Dock. Fill is being stock- piled for the marshalling yard approx. 191,332 cubic yards stockpiled during the month of May.
					** This is an open-end contract, and indication of a scheduled completion is not applicable					
City Dock \$169,394.00 (Current Contract Amount: OEP) Mod 6 Latest Modification)	DA-65-97 M. B. Gilbrough Co Usable Facility	28Aug64	12Sep64	8Sep64	19Jun65	19Jun65	19Jun65	81.5	99.5	All work is essentially complete with only minor electrical work remaining. Anticipate contract will be complete on schedule.
					4Dec64	4Dec64	20Nov64	100	100	

Period Ending:

31 May 1965

CONTRACTUAL PROGRESS REPORT

LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	
<u>SEWARD RESIDENCY - (CONT)</u> Restoration of Alaska Railroad Facility \$6,173,299.00 (Current Contract Amount: ARR) Mod 4 (Latest Modification)	DA-65-120 William A. Smith Contracting Co.	18Sep64	18Sep64	28Sep64	1

DISTRICT					REPORTS CONTROL SYMBOL NPDCCO-46
COMPLETION DATE			% COMPLETE		REMARKS
Original	Scheduled	Estimated	Sched.	Actual	
5Sep64	14Oct65	14Oct65	41	10	956 H-piling have been driven. 150 piling lagged and ready for driving. All quarry spalls have been placed. 100% of armor rock stockpiled on job site. Approximately 95,000 cu yds of fill placed in marshalling yard. 403 pre-cast deck units received by barge 19 May 65 and stockpiled on job site. Concrete batch plant erected and ready for operation. Railroad material and hardware started arriving on job site 21 May 65. Forming for concrete placement continued on East side of dock. **A slippage in construction has occurred due to the following: (a) Deep penetration of piling required in an area between bents 12 & 21. (b) The contractor's failure to commence driving of batter piling in accordance with construction schedule. (c) Track work in marshalling yard not started. Foundation exploration by Gov't. has been completed and results are being evaluated to determine additional piling to be purchased. Bearing tests are being conducted on selected steel piling in place. A change order requiring the contractor to place portion of fill in marshalling yard has been issued and work is underway. The contractor is being required to submit a revised schedule showing how slippages will be overcome and reflecting changed scheduling due to marshalling yard change. Additional time is not required for this change.

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT							DISTRICT		REPORTS CONTROL SYMBOL ENG CW-O-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>SEWARD RESIDENCY -- (CONT)</u>										
Standby Power Unit \$96,150.00 (Current Contract Amount) Mod 1 (Latest Modification)	DA-65-221 City Electric Inc	19Apr65	28Apr65	5May65	31Jul65	2Aug65	2Aug65	*	8	*Progress Chart sent back to contractor for revision. Started clearing on 5 May 65, completed 14 May 65. Waiting for area to dry out before starting excavation. Anticipate contractor will start construction 1 June 65.
State Court & City Hall Office Building \$597,748.00 (Current Contract Amount)	DA-65-225 Ken Brady Const Co	22Apr65	30Apr65	4May65	31Oct65	31Oct65	31Oct65	*	6	*Contractor has not submitted Progress Chart. Started work 4 May 65. Basement excavation completed. Exterior column and wall footing N, E, & W side placed. Re-steel and wall forms being erected. Work progressing satisfactorily.
Restoration of Utilities Alaska Railroad Dock Area \$92,300.00 (Current Con- tract Amount) Mod 1 (Latest Modification)	DA-65-232 Samkal Mines, Inc. Priority Work Sewer From STA 6+60 to 35+80	5May65	13May65	24May65	1Jul65	13Jul65	13Jul65	0	0	Started layout work 24 May 65. Anticipate construction will start 1 June 65, ground condition permitting.
	Balance of Work				1Jul65	13Jul65	13Jul65			

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT							DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
SEWARD RESIDENCY - SEWARD (CONT)										
Inner Harbor Facility Reconstruction \$367,165.00 (Current Contract Amount: OEP)	DA-65-170 Odin Jensen & Son Inc	24 Nov 64	8 Dec 64	8 Mar 65	31 May 65	*	30 Jun 65	87	**	All main floats have been assembled. Boat Grid piling 85% complete. Re- remaining Boat Grid piling to be driven in the early part of June during a minus tide. Water service line to lagoon is ready for test. **Contractor behind schedule due to loss of pile driving equipment during storm on way to Seward. Will begin driving float piling with new rig approx. 1 Jun 65. *Mod being processed to extend com- pletion date to 21 June 65 due to late notice to proceed.
City Vehicle & Electrical Maintenance Shop, \$159,745.00 (Current Contract Amount: OEP) Mod 1 (Latest Modification)	DA-65-193 William Champion	19 Jan 65	20 Jan 65	9 Apr 65	31 Aug 65	5 Sep 65	5 Sep 65	28	30	All excavation complete and concrete footing placed. Mechanical rough-in and conduit in place. Structural Steel and 20% panels in place. Under- ground fuel tank and lines complete. Work progressing satisfactorily.

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT						DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>VALDEZ RESIDENCY - CORDOVA</u>										
Rental of Hydraulic Pipeline Dredge *\$556,595.00 (Current Contract Amount) Civil: \$346,201.00 OEP: 210,394.00 Mod 5 (Latest Modification)	DA-64-90 Manson & Osberg	19Jun64	14Jul64	22Dec64	**	**	5Jun65	**	90	Working in the City Dock area. Anticipate all work to be complete by 3 June 65 and dredge moved out of harbor by 5 June 65. ** This is an open-end contract and indication of a scheduled completion date is not applicable. Mod 5 being processed to add 535 hours to the contract for a total of 3207 hours and an increase in the Contract Amount of \$87,098.00. The new Contract Amount is \$556,595.00. *Although the Contract Amount shown reflects the addition of 535 hours (Mod 5), the current job status indicates a final expenditure of approx. \$502,000.00.
Second Stage Bulkhead Construction \$249,331.00 (Current Contract Amount: Civil Works) Mod 5 (Latest Modification)	DA-65-122 Eyak Construction Co.	10Nov64	10Nov64	12Nov64	23Oct64	10May65	24Apr65	100	100	PHYSICALLY COMPLETE (Final Report) This contract was completed 24 April 65 with a minor deficiency. Rock is still to be placed in spill gate. Anticipate deficiency removed by 15 June 65.

Period Ending:	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL		ENG CW-0-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
VALDEZ RESIDENCY - CORDOVA (CONT)					*	*	*	*	*		
Removal of City Dock Approach & Appurtenances & Obstacles in Harbor \$165,366.64 (Current Contract Amount: OEP: \$165,366.64)	DA-65-175 Sandstrom & Anderson Const Co	14Jan65	18Jan65	19Jan65	2Mar65	2Mar65	16Feb65	100	100	PHYSICALLY COMPLETE (Final Report)	
Mod 3 (Latest Modification)	Priority Work Clear 400' of Dock Approach				15Jan65	10Feb65	10Feb65	100	100	*Reflects completion of Schedule "A"	
Schedule "B" Removal of City Dock			6Apr65	6Apr65	6May65	6May65	1May65	100	100		
Ferry Terminal Utilities \$20,532.00 (Current Contract Amount - OEP) Mod 1 (Latest Modification)	DA-65-196 Lindbrook Construction Co	18Feb65	6Mar65	19Apr65	1May65	9May65	8May65	100	100	PHYSICALLY COMPLETE (Final Report)	
										Contract completed 8 May 1965 and will be carried in the completed contracts section.	

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
VALDEZ RESIDENCY - CORDOVA (CONT)										
Inner Harbor Facilities Reconstruction \$145,625.80 (Current Contract Amount) Mod 2 (Latest Modification)	DA-65-211 Odin Jensen & Son Inc	31Mar65	9Apr65	17May65	30Jun65	7Jul65	7Jul65	22	** 8	Contractor started work on dock approach. Anticipate placing of quarry spalls will be complete 31 May 65. Float "B" in place. All stall piling in place for Float "B" on East side. Placing stall and dolphin piling on West side. *Bedrock encountered during pile driving operation for Float "A" and unable to obtain required penetration. Now probing in area of Float "A" and "C" to determine extent of bedrock. Action cannot be determined until after results of probing has been evaluated. **Contractor behind schedule due to loss of pile driving rig while under tow and bedrock encountered under Float "A".
	Priority 1 Installation of existing floats A&B				20Apr65	27Apr65	*	100	50	
	Priority 2 Balance of work				30Jun65	7Jul65	7Jul65			

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT						DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>VALDEZ RESIDENCY - VALDEZ</u>										
Small Boat Basin Recon- struction, Valdez \$1,429,643.70 (Current Contract Amount: OEP: \$1,062,643.70 Civil Works: \$367,000.00 Mod 8 (Latest Modification)	DA-65-43 (NEG) B & A Co. and Yutan Construction Co.	30Jul64	11Aug64	17Aug64	7Jun65	7Jun65	1Jul65	92	99	Excavation in boat basin is complete except for final dressing of the entrance channel at the plug, and placing of blanket rock on slope of plug area. Time extension has been evaluated and a unilateral mod has been processed extending completion of priority work to 1 Dec 64. Contractor subject to liquidated damages from 1 Dec 64 to 14 May 65 for priority work.
					15Nov64	1Dec64	14May65	100	100	
					Priority work by:					
					Priority work includes provision for breakwaters, a ferry slip, and dredging the west two-thirds of the small boat harbor. Full restoration by 7 Jun 65.					
Warehouse \$345,248.71 (Current Contract Amount: OEP) Mod 3 (Latest Modification)	DA-65-78 (NEG) El-N-Ar Construction Co.	14Aug64	17Aug64	29Oct64	15May65	15May65	15Jun65	100	98	Erection of building essentially complete 1 May 65. All insulation and vapor barrier in place. Electrical work is complete except for hook-up and test. Anticipate outside grading and ramps will be completed by 1 June 65.
					Warehouse No. 1 (Erect)	31Dec64	25Apr65	15Jun65	100	97
					Warehouse No. 2 (Furnish Store Deliver)	15May65	15May65	15May65	100	100
										Contract completion date has expired, and contractor is subject to liquidated damages on Warehouse No. 1.

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENG CW-O-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
VALDEZ RESIDENCY - VALDEZ (Cont)										
Construction of Dock Structure, Placement of Rock Fill, Armor Rock, and Gravel Surfacing, and Installation of Guard Rail, City Dock, Valdez \$791,735.00 (Current Contract Amount: OEP) Mod 4 (Latest Modification)	DA-65-76 (NEG) Norcoast Constructors, Inc.	14Aug64	18Aug64	20Aug64	30Nov64	15May65	15May65	100	100	Physically Complete (Final Report) Contract was completed 15 May 65 with minor deficiencies. This contract will be dropped from this section and carried as a completed contract.
Streets & Outside Utilities \$1,045,175.39 (Current Contract Amount: OEP) Mod. 5 (Latest Modification)	DA-65-133 Inlet Co. & Wesco Construction Co.	29Sep64	30Sep64	20Oct64	15Jul65	20Jul65	20Jul65	51	28	Installing water and sewer mains, most water and sewer connections are in place. Contractor started excavation "H" Street & "Hazelet Ave." Contractor behind schedule and has been directed by RE to submit a plan for regaining schedule. It is anticipated that contractor can regain schedule by working more hours with additional personnel. Time extension being processed to extend completion date of items under SC-1a and SC-1b to 20 Jul 65.

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
VALDEZ RESIDENCY - VALDEZ (Cont)										
Ferry Terminal Facility, \$63,008.73 (Current Contract Amount: OEP) Mod 4 (Latest Modification)	DA-65-156 Pulakis Construction Co.	3Nov64	4Nov64	10Nov64	24Dec64	3Jun65	21Jun65	* 99	95	Work on ferry slip facility complete except for hardware installation. Plug removed 13 May 65, but contractor has not started work on dolphin piling to date. *Reflects time extension being processed to extend completion date to 3 June 65.
Water Supply & Storage Facilities \$328,000.00 (Current Contract Amount) OEP: \$329,383.48 Mod 3 (Latest Modification)	DA-65-206 Whitney Bros Plumbing & Heating <u>SCHEDULE A</u> Partial completion of Pump House #1 Partial completion of Pump House #2 Complete all work under Schedule A <u>SCHEDULE B</u> Complete all work	5Mar65	17Mar65	19Mar65	15Jul65	30Jul65	30Jul65	60	60	All underground piping to dock installed. Fire line to dock hydrants essentially complete. Water line to storage tank approximately 40% installed. Casings in existing wells found to be misaligned to a degree that the pumps as designed cannot be used. A change is now being processed to permit installation of pumps with smaller columns. *It is anticipated the contractor will request a time extension under <u>Schedule "A"</u> due to delays encountered because of casing misalignment, and under <u>Schedule "B"</u> due to relocation of fire line and change in pipe connections.
					3May65	* 18May65	17Jun65	100	25	
					15May65	30May65	17Jun65	100	50	
					15Jul65	30Jul65	30Jul65			
					6Apr65	* 7Apr65	24May65	100	100	

PART II - ARCHITECT - ENGINEER CONTRACTS

ACTIVE CONTRACTS

PAGE NO.

DA-64-40-----	27 7
64-52-----	27 7
64-54-----	27 7
64-62-----	27 7
65-181-----	28 2
65-184-----	27 1
65-190-----	28 2
65-200-----	28 2
65-204-----	28 2
65-219-----	28 2
65-226-----	28 2

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
ARCHITECT-ENGINEER CONTRACTS (CURRENT).										
Greater Anchorage Area Data acquisition & AE project development for all restoration work. \$1,132,526 (Current Contract Amount; OEP-\$932,700; URA-\$199,826)	DA-64-40 Metcalf & Eddy	22Apr4	22Apr4	4May4	22Oct4	30Jun5	30Jun5	95	95	Action was taken to extend scope of work and completion date of this contract in connection with URA projects.
Anchorage & other designated areas; soils consultant, \$15,000 (Current Contract Amount; OEP-\$3,500; URA-\$11,500)	DA 64-52 Dr. Peck	24Apr4	24Apr4	24Apr4	23Apr5	24Oct5	24Oct5	NA	NA	Consultant; estimated that maximum of 60 days of period will be utilized.
Anchorage & other designated areas; soils consultant, \$9,000 (Current Contract Amount; OEP-\$3,500; URA-\$5,500)	DA 64-54 Mr. Thompson	1May4	1May4	1May4	30Apr5	1Nov5	1Nov5	NA	NA	Consultant; estimated that maximum of 40 days of period will be utilized.
Anchorage & other designated areas; soils consultant \$8,000 (Current Contract Amount; OEP-\$3,500; URA-\$4,500)	DA 64-62 Dr. Bjerrum	14May4	14May4	14May4	13May5	13May6	13May6	NA	NA	Consultant; estimated that maximum of 40 days of period will be utilized.
Valdez, design of Psychiatric Hospital, \$71,021 (Current Contract Amount - OEP)	DA 65-184 Naramore, Bain Brady & Johanson	17Dec4	18Dec4	19Dec4	6Jul5	6Jul5	6Jul5	65	65	

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE .			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
ARCHITECT-ENGINEER CONTRACTS (Current) (Cont)										
Anchorage & other designated areas; soils consultant. \$8,000 (Current Contract Amount - URA)	DA 65-190 Dr. Casagrande	29Dec4	29Dec4	29Dec4	28Dec5	28Dec5	28Dec5	NA	NA	Consultant; estimated that maximum of 30 days of period will be utilized.
939.00 Anchorage; test model for stabilization of Turnagain Area. \$49,939 (Current Contract Amount - URA) 49,939.00	DA 65-200 Shannon & Wilson	15Feb5	15Feb5	15Feb5	31Jul5	31Jul5	31Jul5	60	60	Contract consists of testing to determine if electro-osmosis should be used in soil stabilization.
Valdez Jr.-Sr. High School & Multi-Purpose Room for Elementary School. \$31,850 (Current Contract Amount - OEP)	DA 65-181 Manley & Mayer	12Mar5	12Mar5	12Mar5	3Jun5	15Jun5	15Jun5	90	90	
Valdez, Heating Plant for State Complex, \$11,051 (Current Contract Amount - OEP)	DA 65-204 Stefano	5Mar5	5Mar5	5Mar5	18May5	18Jun5	18Jun5	90	90	
Valdez, Fire Station with facility for City Admin. \$7,552 (Current Contract Amount - OEP)	DA 65-219 Crittenden	13Apr5	13Apr5	13Apr5	29Jun5	20Jul5	20Jul5	20	20	
Seward, Streets & Utilities in Two Lakes Subdivision. \$7,720 (Current Contract Amount - OEP)	DA 65-226 Sleavin-Kelly	29Apr5	29Apr5	29Apr5	6Jul5	14Jul5	14Jul5	30	30	

INDEX OF SUPPLY CONTRACTS

ACTIVE CONTRACTS

DA-65-115	-----	29
65-197	-----	29
65-203	-----	29
65-205	-----	29
65-208	-----	30
65-212	-----	30
65-215	-----	30
65-217	-----	30
65-218	-----	31
65-234	-----	31
65-228	-----	31
65-229	-----	31

65-

Period Ending: 31 MAY 1965	CONTRACTUAL PROGRESS REPORT ALASKA DISTRICT							REPORTS CONTROL SYMBOL ENG CW-0-2		
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
Diesel Electric Generator Standby Power Plant, Seward, Alaska \$327,417.00 (Current Con- tract Amount) City of Seward	DA-65-115(NEG) A. G. Schoonmaker, Inc.	18Sep64	N/A	18Sep64	1Mar65	1May65	10Jun65			
Auxiliary Power Plant for City of Cordova, Alaska \$3,123.00 (Current Contract Amount) OEP	DA-65-197(NEG)	19Jan65	19Jan65	19Jan65	20Apr65	13Jul65	13Jul65			
Repair of Equipment for City of Seward, Alaska \$14,290.00 (Current Con- tract Amount) OEP	DA-65-203(NEG) Automatic Welding Co.	23Feb65	N/A	N/A	23Apr65	7May65	7May65			FINAL REPORT: Contract will be dropped from this section and included in completed Supply Contract Section.
Rental of Diesel Driven Welding Sets, Anchorage, Alaska \$3,720.00 (Current Contract Amount) OEP	DA-65-205(NEG) Alaska Expediters, Inc.	10Mar65	N/A	N/A	8Apr65	10May65	12May65			FINAL REPORT: Contract will be dropped from this section and included in completed Supply Contract Section.

Period Ending: 31 MAY 1965	CONTRACTUAL PROGRESS REPORT ALASKA DISTRICT								REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
Street Lighting Trans- formers, Municipal Utility, Anchorage, Alaska \$11,190.00 (Current Con- tract Amount) OEP	DA-65-208 Northern Supply Co.	11Mar65	N/A	N/A	28Apr65	27May65	7Jun65			
Rental of Barge For Sub- Surface Investigation, Railroad Dock, Seward, Alaska \$22,042.00 (Current Con- tract Amount) ARR	DA-65-212 Pete Nicholoff Tug and Barge	31Mar65	N/A	31Mar65	11May65	14May65	17May65			<u>FINAL REPORT:</u> Contract will be dropped from this section and included in completed Supply Contract Section.
Transformer Rectifier Power Unit, Anchorage, Alaska \$9,520.00 (Current Con- tract Amount) OEP	DA-65-215(NEG) Industrial Air Products Co.	7Apr65	N/A	N/A	28Apr65	28Apr65	5May65			<u>FINAL REPORT:</u> Contract will be dropped from this section and included in completed Supply Contract Section.
Radiographic Testing of Welding, Railroad Dock, Seward, Alaska \$9,348.26 (Current Con- tract Amount) ARR	DA-65-217(NEG) Automation Indus- tries, Inc.	9Apr65	9Apr65	12Apr65	12Jun65	12Jun65	22May65			

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
Rental of Radio Equipment, Anchorage, Alaska \$3,107.94 (Current Contract Amount) OEP	DA-65-218 Western Radio and Telephone, Inc.	10Apr 65	N/A	10Apr65	9Apr66	9Apr66	9Apr66			
Electrical Services Anchorage, Alaska \$6,465.00 (Current Contract Amount) OEP	DA-65-228 (NEG) Chugach Electric Association, Inc.	21Apr65	6May65	31Jul65	31Jul65	31Jul65	31Jul65			
Seismic Survey, Kachemak Bay, Homer, Alaska \$15,426.00 (Current Contract Amount) OEP	DA-65-229 (NEG) GEO-Recon, Inc.	22Apr65	N/A	10May65	17May65	5Jun65	5Jun65			
Rental of Office Trailers for Anchorage Resident Engineer \$5,952.00 (Current Contract Amount) OEP \$3,072.00	DA-65-234 (NEG) Penney Trailer Sales	6May65	N/A	1Jun65	30Nov65	30Nov65	30Nov65			

Period Ending: 31 May 65	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL NPDCO-46	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Actual Estimated	Sched.	Actual	
<u>COMPLETED CONSTRUCTION CONTRACTS</u>										
<u>ANCHORAGE RESIDENCY - ANCHORAGE</u>										
Electrical & Telephone Distribution \$33,720.00 (Current Contract Amount: OEP) Mod 1 (Latest Modification)	DA-65-173 City Electric of Anchorage	30Nov64	3Dec64	28Dec64	15Feb65	15Jun65	29Apr65			
<u>ANCHORAGE RESIDENCY - SELDOVIA</u>										
Rehabilitation of Water Distribution System & Road Erosion Control \$81,302.00 (Current Contract Amount: OEP) Mod 1 (Latest Modification)	DA-65-176 Hanson & Co.	15Dec64	15Dec64	1Feb65	15Mar65	15Mar65	15Mar65			
<u>VALDEZ RESIDENCY - CORDOVA</u>										
Float Removal & Bulkhead Construction \$97,005.00 (Current Contract Amount: OEP: \$15,565.00 Civil Works: \$81,440.00) Mod 1 (Latest Modification)	DA-64-84 Sandstrom Anderson Construction, Inc. Float Removal 1st Stage Bulkhead Construction	19Jun64	26Jun64	24Jun64	21Jul64	26Jul64	6Apr65			

Period Ending: 31 May 65	CONTRACTUAL PROGRESS REPORT							DISTRICT		REPORTS CONTROL SYMBOL ENGOW-O-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Actual	Sched.	Actual	
VALDEZ RESIDENCY - CORDOVA (cont)										
Ferry Terminal Facility & Dock Bulkhead \$52,510.00 (Current Contract Amount: OEP: \$48,922.00 Civil Works: \$3,588.00) Mod 2 (Latest Modification)	DA-65-99 Eyak Construction	16Oct64	1Dec64	5Dec64	2Jan65	2Jan65	1May65			
Roadway Breakwater Repair & Slope Protection \$121,300.00 (Current Contract Amount: OEP: \$64,806.00 Civil Works: \$56,494.00) Mod 3 (Latest Modification)	DA-65-172 Pacific Const Co. Road on North Breakwater	25Nov64	4Dec64	23Nov64	6Feb65 1Jan65	5Apr65 7Mar65	5Apr65 7Mar65			

Period Ending:	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENG CW-O-2		
31 May 65	LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
						Original	Scheduled	Actual	Sched.	Actual	
	<u>SUPPLY CONTRACTS (Completed)</u>										
	Rental of Radio Equipment, Anchorage, Alaska \$4,899.72 (Current Contract Amount) OEP	DA-64-36 Western Radio Serv	10Apr64	N/A	10Apr64	10Apr65	10Apr65	10Apr65		N/A	
	Rails, No. 6 Double Cross- over for Paved Areas, Seward, Alaska \$67,750.00 (Current Contract Amount) ARR	DA-65-101 (NEG) C. M. Lovstead, Inc.	1Sep64	24Sep64	24Sep64	24Dec64	24Dec64	15Apr65		N/A	
	Field Survey, Sounding Channel to City Dock, Cordova, Alaska \$3,500.00 (Current Contract Amount) OEP	DA-65-180 F. M. Lindsey & Associates	11Dec64	11Dec64	11Dec64	31Dec64	31Dec64	30Apr65		N/A	
	Topographical and Hydro- graphic Surveys Homer, Alaska \$2,695.00 (Current Contract Amount) OEP	DA-65-182 Hewitt V. Lounsbury Associates	15Dec64	15Dec64	15Dec64	29Dec64	29Dec64	31Mar65		N/A	
	Seismograph and Accessories Geology Branch, Anchorage \$4,808.77 (Current Contract Amount) Plant Equipment	DA-65-201 Electro-Technical Labs, Mandrel Industries, Inc.	25Mar65	25Mar65	25Mar65	10Apr65	15Apr65	19Apr65		N/A	
	Rental of 3/8 yard Backhoe Valdez, Alaska \$3,060.00 (Current Contract Amount) OEP	DA-65-214 (NEG) Ray L. Shough	5Apr65	N/A	N/A	19Apr65	19Apr65	13Apr65			

Period Ending: 31 May 1965	CONSTRUCTION PROGRESS REPORT							DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Actual	Sched.	Actual	
ARCHITECT-ENGINEER CONTRACT	(completed)									
Valdez, Design of State Highway Complex, \$46,260.00 (Current Contract Amount - OEP)	DA-65-185	28Dec4	28Dec4	29Dec4	29Mar5	27Apr5	27Apr5			

ALASKA EARTHQUAKE RESTORATION PROJECTS

CONTRACTUAL PROGRESS REPORT

As of 28 February 1965
31 MAY

INDEX BY CONTRACT NUMBER

Contract No.	Page No.	Contract No.	Page No.	Contract No.	Page No.	Contract No.	Page No.
ASK-399* - - - - -	43	DA-64-51* - - - - -	36	DA-64-99* - - - - -	51	DA-65-41 - - - - -	14
ASK-742* - - - - -	43	64-52 - - - - -	49	64-100* - - - - -	52	65-42* - - - - -	61
DA-64-12* - - - - -	57	64-53* - - - - -	58	64-103* - - - - -	52	65-43 - - - - -	28
64-14* - - - - -	34	64-54 - - - - -	49	64-104* - - - - -	52	65-44* - - - - -	31
64-16* - - - - -	43	64-56* - - - - -	58	64-105* - - - - -	65	65-45* - - - - -	61
64-17* - - - - -	46	64-57* - - - - -	51	64-106* - - - - -	52	65-46* - - - - -	31
64-18* - - - - -	51	64-58* - - - - -	58	64-107* - - - - -	65	65-47* - - - - -	61
64-19* - - - - -	57	64-59* - - - - -	58	65-1* - - - - -	37	65-48* - - - - -	31
64-20* - - - - -	57	64-61* - - - - -	36	65-3* - - - - -	60	65-49* - - - - -	32
64-21* - - - - -	57	64-62 - - - - -	49	65-4* - - - - -	60	65-50* - - - - -	39
64-22* - - - - -	57	64-63* - - - - -	31	65-5* - - - - -	60	65-51* - - - - -	39
64-24* - - - - -	43	64-65* - - - - -	33	65-6* - - - - -	60	65-52* - - - - -	53
64-25* - - - - -	34	64-67* - - - - -	58	65-10* - - - - -	60	65-53* - - - - -	47B 13
64-26* - - - - -	34	64-68* - - - - -	36	65-11* - - - - -	52	65-54* - - - - -	23
64-27* - - - - -	35	64-69* - - - - -	43	65-13* - - - - -	37	65-55* - - - - -	61
64-28* - - - - -	51	64-70* - - - - -	33	65-14* - - - - -	45	65-56* - - - - -	61
64-29* - - - - -	35	64-71* - - - - -	59	65-15* - - - - -	60	65-57* - - - - -	53
64-30* - - - - -	35	64-72* - - - - -	59	65-16* - - - - -	60	65-58* - - - - -	47
64-31* - - - - -	35	64-73* - - - - -	59	65-17* - - - - -	60	65-59* - - - - -	39
64-32* - - - - -	57	64-74* - - - - -	47B 13	65-19* - - - - -	37	65-60 - - - - -	24
64-33* - - - - -	58	64-75* - - - - -	59	65-20* - - - - -	37	65-61* - - - - -	53
64-34* - - - - -	58	64-76* - - - - -	59	65-21* - - - - -	37	65-62* - - - - -	46
64-35* - - - - -	33	64-77* - - - - -	36	65-22* - - - - -	38	65-63* - - - - -	61
64-36* - - - - -	55	64-78* - - - - -	59	65-23* - - - - -	38	65-64* - - - - -	53
64-37* - - - - -	58	64-80* - - - - -	59	65-25* - - - - -	30	65-65* - - - - -	53
64-38* - - - - -	35	64-82* - - - - -	42	65-26* - - - - -	52	65-66* - - - - -	61
64-39* - - - - -	35	64-83* - - - - -	59	65-28* - - - - -	52	65-67* - - - - -	31
64-40 - - - - -	49	64-84* - - - - -	47D 8	65-29* - - - - -	52	65-68* - - - - -	39
64-41* - - - - -	33	64-85* - - - - -	59	65-30* - - - - -	30	65-69* - - - - -	61
64-42* - - - - -	35	64-86* - - - - -	46	65-31* - - - - -	38	65-70* - - - - -	53
64-43* - - - - -	46	64-87* - - - - -	51	65-32* - - - - -	30	65-72* - - - - -	44
64-44* - - - - -	46	64-89* - - - - -	36	65-33* - - - - -	52	65-73 - - - - -	24
64-45* - - - - -	32	64-90 - - - - -	8	65-36* - - - - -	45A 13	65-74* - - - - -	9
64-47* - - - - -	58	64-91* - - - - -	33	65-37* - - - - -	38	65-75* - - - - -	34
64-48* - - - - -	51	64-92* - - - - -	60	65-38* - - - - -	53	65-76 - - - - -	28
64-49* - - - - -	32	64-93* - - - - -	51	65-39* - - - - -	38	65-77* - - - - -	39
64-50* - - - - -	36	64-98* - - - - -	51	65-40* - - - - -	33	65-78 - - - - -	29
						65-79* - - - - -	53

* Indicates Completed Contract

ALASKA EARTHQUAKE RESTORATION PROJECTS
CONTRACTUAL PROGRESS REPORT
As of 28 February 1965

INDEX BY CONTRACT NUMBER (CONT)

<u>Contract No.</u>	<u>Page No.</u>	<u>Contract No.</u>	<u>Page No.</u>	<u>Contract No.</u>	<u>Page No.</u>	<u>Contract No.</u>	<u>Page No.</u>
DA-65-80* - - - - -	61	DA-65-119 - - - - -	16	DA-65-153*- - - - -	64	DA-65-187* - - - - -	65
65-81* - - - - -	53	65-120 - - - - -	25	65-154*- - - - -	32	65-189*- - - - -	65
65-82* - - - - -	47	65-121*- - - - -	62	65-155*- - - - -	64	65-190 - - - - -	50
65-83* - - - - -	62	65-122*- - - - -	10	65-156 - - - - -	29	65-191*- - - - -	26 47 A
65-84* - - - - -	62	65-123*- - - - -	34	65-157*- - - - -	47	65-192*- - - - -	27 47 A
65-85* - - - - -	39	65-124*- - - - -	44	65-158*- - - - -	64	65-193 - - - - -	27
65-86* - - - - -	34	65-125*- - - - -	63	65-159*- - - - -	64	65-195*- - - - -	65
65-87 - - - - -	14	65-126*- - - - -	47	65-160 - - - - -	20	65-196 - - - - -	12
65-88* - - - - -	40	65-127*- - - - -	41	65-161*- - - - 47 B	64	65-197 - - - - -	56
65-89* - - - - -	34	65-128*- - - - -	63	65-162*- - - - -	64	65-198*- - - - -	50 47 F
65-90* - - - - -	40	65-129 - - - - -	17	65-163*- - - - -	64	65-200 - - - - -	50
65-91* - - - - -	44	65-130*- - - - -	42	65-164*- - - - 47 B	64	65-202*- - - - -	23 47 C
65-92* - - - - -	47	65-131*- - - - 53 A	49	65-165 - - - - -	21	65-18 *- - - - -	65
65-93* - - - - -	47	65-132 - - - - -	17	65-166 - - - - -	21	64-94 *- - - - -	51
65-95* - - - - -	40	65-133 - - - - -	29	65-167 - - - - -	22	65-148*- - - - -	55 65 B
65-96* - - - - -	44	65-134 - - - - -	18	65-168*- - - - -	42	65-201*- - - - -	65 A
65-97 - - - - -	25	65-135*- - - - -	47	65-169 - - - - -	22	65-214*- - - - -	65 A
65-98 - - - - -	16	65-136*- - - - -	46	65-170 - - - - -	26		
65-99* - - - - 47 E	40	65-137*- - - - -	42	65-171*- - - - -	47		
65-100*- - - - -	40	65-138*- - - - -	63	65-172*- - - - 47 E	47		
65-101*- - - - 65 A	55	65-139 - - - - -	18	65-173*- - - - 47 D	47		
65-105*- - - - -	62	65-140*- - - - -	42	65-174*- - - - -	64		
65-106*- - - - -	40	65-141*- - - - -	63	65-175 - - - - -	12		
65-107*- - - - -	41	65-142*- - - - -	44	65-176*- - - - 47 D	64		
65-108*- - - - -	41	65-143 - - - - -	19	65-177*- - - - -	64		
65-110*- - - - -	62	65-144*- - - - -	63	65-178*- - - - -	65		
65-111*- - - - -	62	65-145*- - - - -	45	65-179*- - - - -	65		
65-112*- - - - -	62	65-146*- - - - -	63	65-180*- - - - 65 A	55		
65-114*- - - - -	62	65-147*- - - - -	63	65-182*- - - - 65 A	55		
65-115 - - - - -	55	65-149*- - - - -	63	65-183*- - - - 65 B	56		
65-116*- - - - -	41	65-150 - - - - -	19	65-184 - - - - -	49		
65-117*- - - - -	41	65-151 - - - - -	20	65-185*- - - - 53 B	49		
65-118*- - - - -	41	65-152*- - - - -	64	65-186*- - - - 65 B	56		

* Indicates Completed Contract

Period Ending: 28 February 1965		CONTRACTUAL PROGRESS REPORT					DISTRICT		REPORTS CONTROL SYMBOL ENOCW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED CONSTRUCTION CONTRACTS										
ANCHORAGE RESIDENCY - ELEMENDORF AFB & FORT RICHARDSON SCHOOLS										
Earthquake Damage Repair of 4 Elementary Schools, Elmendorf AFB, Alaska: Mount Spurr Mount Iliamna Sunflower Aurora \$162,927.90 (OEP)	DA-65-25 Western Construction Co., Inc.	23Jul64	30Jul64	1Aug64	24Aug64	2Sep64	28Aug64			
Earthquake Damage Repair of 4 Elementary Schools, Fort Richardson, Alaska: Kennedy Elementary Ursa Major Elementary Ursa Minor Elementary Arcturus Jr. High \$70,311.40 (OEP)	DA-65-30 (NEG) Dunderi Construction Co.	23Jul64	23Jul64	27Jul64	28Aug64	28Aug64	28Aug64			
Repair Orion Junior High School & Administration Wing, Elmendorf AFB, Alaska \$47,911.19 (OEP)	DA-65-32 M-B Contracting Co., Inc.	24Jul64	30Jul64	3Aug64	24Aug64	2Sep64	28Aug64			

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENGOW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED CONSTRUCTION CONTRACTS (Cont)</u>										
<u>ANCHORAGE RESIDENCY-SELDOVIA AREA</u>										
Small Boat Basin Rehabilitation, Seldovia, Alaska \$307,493.48 (Civil Works)	DA-64-63 Northern Corp.	20May64	22May64	22May64	15Sep64	24Sep64	10Oct64			
Airstrip & Access Road Rehabilitation, Seldovia Alaska \$99,890.00 (OEP)	DA-65-44 Inlet Co., Inc.	31Jul64	14Aug64	14Aug64	10Oct64	16Oct64	6Nov64			
Reconstruction of Float Facilities, Schedule "B" Seldovia, Alaska \$116,847.75 (OEP)	DA-65-46 Odin Jensen & Son, Inc.	21Jul64	17Aug64	8Sep64	13Oct64	13Oct64	15Dec64			
<u>ANCHORAGE RESIDENCY-CHUGIAK AREA</u>										
Earthquake Damage Repair of Old School (Junior High) and New School (Elementary) Chugiak, Alaska \$27,932.50 (OEP)	DA-65-67 (NEG) Western Construction Co., Inc.	14Aug64	24Aug64	31Aug64	24Sep64	24Sep64	12Sep64			
<u>ANCHORAGE RESIDENCY-HOMER AREA</u>										
Repair Homer Elementary School, Old, and Repair Homer Elementary School Addition, Homer, Alaska \$4,233.48 (OEP)	DA-65-48 (NEG) S & S Construction	3Aug64	4Aug64	8Aug64	4Sep64	4Sep64	29Aug64			

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENGOW-C-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED CONSTRUCTION CONTRACTS (Cont)										
ANCHORAGE RESIDENCY - KENAI AREA										
Repair Kenai Elementary and Junior High, Kenai Central High School, Nikishka Elementary School, and Kenai Administration Building, Kenai, Alaska \$15,256.92 (OEP)	DA-65-49 (NEG) S & S Construction	3Aug64	4Aug64	8Aug64	4Sep64	4Sep64	29Aug64			
Repair Overhead Electrical Distribution System, City of Kenai, Alaska \$12,436.00 (OEP)	DA-65-154 City Electric of Anchorage, Inc.	7Nov64	12Nov64	12Nov64	21Nov64	13Dec64	30Nov64			
CONSTRUCTION DIVISION - KODIAK										
Clearing Harbor of Wrecks \$63,360.00 (Civil Works)	DA-64-45 S. S. Mullen, Inc.	21Apr64	22Apr64	22Apr64	22May64	22May64	15May64			
Small Boat Harbor Rehabilitation, Kodiak, Alaska \$431,500.00 (Civil Works)	DA-64-49 (NEG) S. S. Mullen, Inc.	6May64	20May64	18May64	25Jul64	16Aug64	16Aug64			
Reconstruction of Parking Lot & Road for Small Boat Harbor, Kodiak, Alaska \$194,072.66 (OEP)	DA-65-36 Studnek Construction Co., Inc.	30Jul64	10Aug64	15Aug64	10Oct64	14Nov64	29Oct64			

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL .ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED CONSTRUCTION CONTRACTS (Cont)										
PALMER INDEPENDENT SCHOOL DISTRICT										
Repair High School \$10,089.94 (OEP)	DA-64-35 Haire Construction Co.	13Apr64	13Apr64	13Apr64	13May64	25May64	25May64			
WHITTIER										
Debris Removal \$13,133.00 (Current Contract Amount : OEP)	DA-64-70 Ramstead Construction Co.	22May64	22May64	28May64	21Jun64	21Jun64	4Jun64			
CORDOVA AREA										
Repair to Ferry Dock, Cordova \$75,800.00 (OEP)	DA-64-41 Eyak Construction Co., Inc.	6Apr64	9May64	9May64	15May64	15Jun64	23Jun64			
Cleanup and Debris Removal \$37,341.50 (OEP)	DA-64-65 Wilson & Studnek	18May64	22May64	25May64	13Jul64	13Jul64	8Jul64			
Sewer Outfall, Repair & Extension, Cordova, Alaska \$54,000.00 (OEP)	DA-64-91 Pacific Construction Co.	22Jun64	30Jun64	29Jun64	25Aug64	1Sep64	29Aug64			
Demolition of Building Cordova, Alaska \$5,659.00 (OEP)	DA-65-40 (NEG) Eyak Construction Co., Inc.	10Aug64	12Aug64	15Aug64	28Aug64	28Aug64	21Aug64			

Period Ending: 28 February 1965		CONTRACTUAL PROGRESS REPORT					DISTRICT		REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED CONSTRUCTION CONTRACTS (Cont)</u>										
<u>CORDOVA AREA (Cont)</u> Water Supply System, Cordova, Alaska \$241,244.75 (OEP)	DA-65-75 (NEG) Eyak Construction Co., Inc.	14Aug64	22Aug64	22Aug64	7Nov64	7Nov64	16Oct64			
Railroad Street Sanitary Sewer Outfall Rehabilitation & Storm Sewer Extension, Cordova, Alaska \$305,898.00 (OEP)	DA-65-86 (NEG) Pacific Construction Co.	21Aug64	1Sep64	1Sep64	15Nov64	8Dec64	8Dec64			
Repair Electrical Distri- bution System Seismic Damage, Cordova, Alaska \$11,950.00 (OEP)	DA-65-89 (NEG) City Electric Service, Inc.	24Aug64	2Sep64	15Sep64	27Oct64	27Oct64	2 Oct64			
Dredge Rental, Restoration of Tatitlek Harbor \$88,300.00 (OEP)	DA-65-123 Manson & Osberg	15Sep64	15Sep64	27Sep64	15Oct64	15Oct64	9Oct64			
<u>DENALI RESIDENCY - ANCHORAGE AREA</u>										
Anchorage City Dock Repair \$5,300.32 (OEP)	DA-64-14 M-B Contracting Co.	28Mar64	28Mar64	29Mar64	1Apr64	18Apr64	18Apr64			
Water & Sewer, Turnagain \$190,000.00 (OEP)	DA-64-25 N. E. Sommers	8Apr64	8Apr64	4Apr64	1May64	1May64	1May64			
Well & Well House \$89,419.97 (OEP)	DA-64-26 Saunders, Inc.	8Apr64	8Apr64	5Apr64	1Jul64	7Jul64	6Jul64			

Period Ending:	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENCKW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED CONSTRUCTION CONTRACTS (Cont)										
DENALI RESIDENCY - ANCHORAGE AREA (Cont)										
Dry Cargo Storage Area \$143,181.00 (OEP)	DA-64-27 M-B Contracting Co.	8Apr64	8Apr64	8Apr64	7May64	7May64	4May64			
Production and Observation Wells, Goose Lake Sub- division, Lot 9, Anchorage \$108,567.59 (OEP)	DA-64-29 (NEG) C. R. Lewis Co., Inc.	9Apr65	9Apr64	5Apr64	31Aug64	15Oct64	15Oct64			
Temporary Telephone Ware- houses \$17,000.00 (OEP)	DA-64-30 Corvi & Champion	9Apr64	9Apr64	10Apr64	18Apr64	18Apr64	18Apr64			
Water & Sewer, Bootlegger's Cove \$36,034.00 (OEP)	DA-64-31 Alaska Plumbing & Heating	9Apr64	9Apr64	8Apr64	25Apr64	25Apr64	25Apr64			
Repair to Spenard PUD Facility \$161,813.62 (OEP)	DA-64-38 Inlet Co.	22Apr64	22Apr64	20Apr64	15Jun64	15Jun64	12Jun64			
Demolition, Anchorage \$282,977.00 (OEP)	DA-64-39 Chris Berg, Inc.	20Apr64	20Apr64	21Apr64	15Jul64	15Jul64	20May64			
Municipal Light and Power Repairs, Anchorage, Alaska \$60,063.02 (OEP)	DA-64-42 W. R. -Grasle Co.	22Apr64	22Apr64	28Apr64	1Jul64	21Aug64	9Aug64			

Period Ending: 28 February 1965		CONTRACTUAL PROGRESS REPORT				DISTRICT			REPORTS CONTROL SYMBOL	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED CONSTRUCTION CONTRACTS (Cont)										
DENALI RESIDENCY - ANCHORAGE AREA (Cont)										
Water and Sewer K-L Streets \$73,396.07 (OEP)	DA-64-50 B-E-C-K	9Apr64	10Apr64	11Apr64	1May64	1May64	22Apr64			
Design and Construction POL Facility, Port of Anchorage \$443,501.00 (OEP)	DA-64-51 M. B. Gilbrough & Structures, Inc.	29Apr64	30Apr64	30Apr64	9Jul64	20Jul64	10Jul64			
Relocation Overhead and Telephone Electrical Util- ity Lines in Turnagain Area \$63,019.50 (OEP)	DA-64-61 City Electric of Anchorage	14May64	25May64	27May64	27Jun64	17Aug64	2Jul64			
Demolition, Turnagain \$106,730.84 (OEP)	DA-64-68 Walsh & Co., Inc.	20May64	26May64	22May64	25Jun64	25Jul64	24Jul64			
Demolition Project #3, Miscellaneous Structures, Schedule "B", Anchorage \$150,716.00 (OEP)	DA-64-74 Chris Berg, Inc.	1Jun64	11Jun64	2Jun64	7Aug64	17Aug64	12Aug64			
Demolition and Disposal of Structure Known as "Hillside Apartments" \$34,670.00 (OEP)	DA-64-77 Wilson and Studnek	19Jun64	19Jun64	23Jun64	18Aug64	18Aug64	28Jul64			
Demolition of Government Hill School, Anchorage \$47,504.00 (OEP)	DA-64-89 Dulien Steel, Inc.	25Jun64	2Jul64	6Jul64	14Aug64	14Aug64	27Jul64			

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENGOW-O-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED CONSTRUCTION CONTRACTS (Cont)										
DENALI RESIDENCY - ANCHORAGE AREA (Cont)										
Restoration of Water Distribution System, Turnagain Area, Anchorage, Alaska \$449,654.00 (OEP)	DA-65-1 N. E. Sommers Co.	7Jul64	9Jul64	9Jul64	9Sep64	9Sep64	19Aug64			
Temporary Sewer Outfall, Turnagain Slide Area, Anchorage, Alaska \$52,707.20 (OEP)	DA-65-13 Lathrop & Associates	10Jul64	15Jul64	16Jul64	10Sep64	10Sep64	19Aug64			
Restoration of Fish Creek Trunk Sewer, Repair of Sewage Collection System-- Phase I, and Restoration Of Dock Area Outfall Sewer, Spenard and Anchorage, Alaska \$200,624.50 (OEP)	DA-65-19 National Mechanical Contractors, Inc.	15Jul64	27Jul64	27Jul64	28Sep64	22Jan65	15Oct64			
Water Pipe Restoration, Fourth Ave. & "L" Street \$437,350.54 (OEP)	DA-65-20 Inlet Co., Inc., & Wesco Constructors Inc.	17Jul64	23Jul64	20Jul64	8Oct64	20Oct64	21Sep64			
Testing of House Water Services, Turnagain & "L" Street & Fourth Ave. Slide Areas \$17,367.75 (OEP)	DA-65-21 C. R. Lewis Co., Inc.	10Jul64	10Jul64	4Aug64	10Aug64	10Aug64	10Aug64			

Period Ending:	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL EDCW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED CONSTRUCTION CONTRACTS (Cont)										
DENALI RESIDENCY - ANCHORAGE AREA (Cont)										
Demolition Project, Turn-again Slide Area, Phase II, Anchorage, Alaska \$91,419.00 (OEP)	DA-65-22 Walsh & Co., Inc.	17Jul64	30Jul64	21Jul64	13Sep64	13Oct64	8Oct64			
Demolition Project #4, Miscellaneous Structures, Anchorage, Alaska \$35,716.00 (OEP)	DA-65-23 Atlas Bldg. Wreckers	17Jul64	28Jul64	31Jul64	27Aug64	27Aug64	27Aug64			
Repair & Restoral of Aerial Distribution System for Light and Power, Anchorage, Alaska \$110,432.60 (OEP)	DA-65-31 (NEG) W. R. Grasle Co.	24Jul64	4Aug64	3Aug64	9Dec64	9Dec64	8Dec64			
Restore Telephone Facilities in Hill Bldg. and Cordova Bldg. \$24,533.60 (OEP)	DA-65-37 Comprehensive Designers, Inc.	21Jul64	21Jul64	21Jul64	1Aug64	1Aug64	3Aug64			
Restoration of Junior High Schools: Orah Dee Clark, A. J. Wendler, and Central \$351,273.20 (OEP)	DA-65-39 (NEG) J. B. Warrack Co.	29Jul64	3Aug64	1Aug64	30Oct64	30Oct64	31Aug64			

Period Ending: 28 February 1965		CONTRACTUAL PROGRESS REPORT					DISTRICT		REPORTS CONTROL SYMBOL ENCOW-C-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED CONSTRUCTION CONTRACTS (Cont)										
DENALI RESIDENCY - ANCHORAGE AREA (Cont)										
Earthquake Restoration Work, East Anchorage High School, Anchorage, Alaska \$198,617.00 (OEP)	DA-65-50 Ken Brady Construction Co., Inc.	31Jul64	4Aug64	1Aug64	2Nov64	2Nov64	2Nov64			
	Beneficial Occupancy				31Aug64	31Aug64	31Aug64			
Pre-Fab Metal Bldg. Erection City Warm Storage Bldg. \$57,158.60 (OEP)	DA-65-51 Steel Erectors, Inc.	3Aug64	10Aug64	4Sep64	5Nov64	20Nov64	25Nov64			
Earthquake Damage Repair of City Warehouse, Bldg. #6 \$29,796.22 (OEP)	DA-65-59 Sandland Construction Co., Inc.	10Aug64	12Aug64	13Aug64	15Sep64	15Sep64	17Sep64			
Restoration of West High School, Anchorage, Alaska \$195,663.40 (OEP)	DA-65-68 (NEG) C & R Builders, Inc.	14Aug64	18Aug64	18Aug64	15Sep64	15Sep64	15Sep64			
Repair of 24" Transmission Main, Pine Street to Gambell Streets, Anchorage, Alaska \$393,927.03 (OEP)	DA-65-77 (NEG) N. E. Sommers Co.	14Aug64	19Aug64	20Aug64	9Nov64	9Nov64	8Oct64			
Earthquake Damage Repair of Public Safety Bldg., Municipal Bldg. #29, Anchorage, Alaska \$47,113.00 (OEP)	DA-65-85 (NEG) Corvi Construction Co. & William Champion	19Aug64	22Aug64	26Aug64	6Oct64	6Oct64	28Sep64			

Period Ending: 28 February 1965		CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENOW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
COMPLETED CONSTRUCTION CONTRACTS (Cont)											
DENALI RESIDENCY - ANCHORAGE AREA (Cont)											
Construction of Goose Lake Well House, Anchorage, Alaska \$77,091.77 (OEP)	DA-65-88 Sandland Construction Co., Inc.	21Aug64	28Aug64	28Aug64	6Nov64	6Nov64	6Nov64				
Earthquake Damage Repair A-24c (4), Municipal Bldgs. Merrill Field Control Tower, Bldg. 8, Fire Station No. 2, Bldg. 30 Fire Station No. 3, Bldg. 31, Anchorage, Alaska \$23,664.00 (OEP)	DA-65-90 (NEG) Western Construction Co., Inc.	24Aug64	31Aug64	3Sep64	90ct64	90ct64	25Sep64				
Earthquake Damage Repair Minicipal Telephone Bldgs., Anchorage, Alaska \$31,340.00 (OEP)	DA-65-95 (NEG) Sandland Construction Co.	27Aug64	2Sep64	3Sep64	130ct64	130ct64	90ct64				
Earthquake Damage Repairs Municipal Bldgs, A-24c (1) Public Health Center \$16,308.20 (OEP)	DA-65-100 (NEG) Gangola Construction Co.	26Aug64	29Aug64	1Sep64	300ct64	300ct64	30Sep64				
Earthquake Damage Repair of Water and Sewer, Pumping Station, Anchorage, Alaska \$10,599.00 (OEP)	DA-65-106 Alta Construction Co.	10Sep64	10Sep64	14Sep64	100ct64	100ct64	2 Oct64				

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT		REPORTS CONTROL SYMBOL ENCOW-C-2		
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED CONSTRUCTION CONTRACTS (Cont)										
DENALI RESIDENCY - ANCHORAGE AREA (Cont)										
Earthquake Damage Repairs, Public Works Maintenance Shop, Bldg. No. 35a \$13,776.00 (OEP)	DA-65-107 George Teufel Co.	11Sep64	15Sep64	16Sep64	18Oct64	18Oct64	30Sep64			
Rehabilitation of Sewers, Increment #3, Anchorage \$159,764.01 (OEP)	DA-65-108 (NEG) Lathrop & Associates	11Sep64	11Sep64	14Sep64	30Oct64	30Oct64	22Oct64			
Earthquake Damage Repair Water System Leakage Survey \$73,134.09 (OEP)	DA-65-116 (NEG) Lathrop & Associates	16Sep64	17Sep64	17Sep64	2Nov64	2Nov64	8Nov64			
Repairs to Knik Arm Inter- ceptor, Anchorage, Alaska \$92,685.12 (OEP)	DA-65-117 (NEG) Lathrop & Associates	16Sep64	17Sep64	21Sep64	14Nov64	14Nov64	16Nov64			
				Usable Facility :	15Oct64	8Nov64	8Nov64			
Temporary Fencing West Anchorage High School \$5,749.20 (OEP)	DA-65-118 (NEG) Mt. McKinley Fence Co.	15Sep64	15Sep64	17Sep64	30Sep64	30Sep64	29Sep64			
Rehabilitation and Repair of Earthquake Damage to Alaska Psychiatric Institute, Anchorage, Alaska \$128,278.45 (OEP)	DA-65-127 Ken Brady Construction Co., Inc.	23Sep64	24Sep64	24Sep64	16Nov64	18Nov64	11Nov64			

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENCCW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED CONSTRUCTION CONTRACTS (Cont)</u>										
<u>DENALI RESIDENCY - ANCHORAGE AREA (Cont)</u>										
Rehabilitation of Sanitary Sewers, Increment "A" Spenard and Anchorage \$75,816.05 (OEP)	DA-65-130 Yukon Service, Inc.	25Sep64	26Sep64	29Sep64	1 Nov64	1Nov64	7Nov64			
Increment #11, Rehabilita- tion of Large Sized Sewer, Anchorage, Alaska \$69,618.00 (OEP)	DA-65-137 Lathrop & Associates	2Oct64	2Oct64	5Oct64	1Dec64	1Dec64	5Nov64			
Earthquake Damage Repair, National Guard Armory, \$11,919.00 (OEP)	DA-65-140 Geo. E. Teufel	14Oct64	14Oct64	15Oct64	2Dec64	2Dec64	30Oct64			
Cribbing and Relocation of 34.5 Transmission Line, Ship Creek Crossing, Anchorage, Alaska \$63,373.86 (Current Contract Amount: OEP)	DA-65-168 Worthington Construc- tion	16Nov64	20Nov64	21Dec64	23Dec64	23Jan65	22Jan65			
<u>JUNEAU RESIDENCY - KLAUOCK AREA</u>										
Float Facilities Reconstruc- tion, Klawock, Alaska \$23,954.40 (OEP)	DA-64-82 Cole & Paddock	18Jun64	26Jun64	26Jun64	7Aug64	18Aug64	18Aug64			

Period Ending: 28 February 1965		CONTRACTUAL PROGRESS REPORT					DISTRICT		REPORTS CONTROL SYMBOL ENCCW-O-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED CONSTRUCTION CONTRACTS (Cont)										
SEWARD RESIDENCY - SEWARD AREA										
Restoration of Power \$105,558.00 (OEP)	DA-64-16 City Electric of Anchorage	29Mar64	29Mar64	29Mar64	28May64	28May64	5May64			
Unload a Boatload of Oregon Donated Lumber \$10,000.00 (OEP)	ASK-399 Northern Stevedore & Handling Corp.	11May64			15May64	15May64	15May64			
Unload a Boatload of Oregon Donated Lumber \$3,200.00 (OEP)	ASK-742 Alaska Steamship Co.	11May64			15May64	15May64	15May64			
Debris Cleanup & Repair Phase I \$1,161,854.78 (OEP)	DA-64-24 H & K Constructors Inc.	4Apr64	4Apr64	6Apr64	20Jun64	20Jun64	20Jun64			
Debris Cleanup, Phase II, \$1,310,495.00 (OEP)	DA-64-69 (NEG) H & K Constructors Inc.	21May64	28May64	28May64	25Sep64	17Oct64	16Oct64			
Rehabilitation of Utilities and Streets, Seward, Alaska \$1,448,178.96 (OEP)	DA-65-54 (NEG) H & K Constructors Inc.	4Aug64	11Aug64	11Aug64	20Nov64	30Nov64	30Nov64			
Completion dates are as follows:										
Schedule A, Water and Sewer					70Oct64	21Oct64	18Nov64			
Schedule B, Water Wells and Pumps					70Oct64	30Nov64	15Dec64			
Schedule C, Sidewalk Patching					21Oct64	21Oct64	21Oct64			
Schedule D, Electrical Work					21Oct64	30Nov64	15Dec64			
Final Cleanup					20Nov64					

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT		REPORTS CONTROL SYMBOL NUMBER-0-2		
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED CONSTRUCTION CONTRACTS (Cont)										
SEWARD RESIDENCY - SEWARD AREA (Cont)										
Repair of Seward High School, Bay View Elementary School, William H. Seward Elementary School, and Seward General Hospital \$48,023.00 (OEP)	DA-65-72 (NEG) Birk Construction Co.	12Aug64	12Aug64	13Aug64	31Aug64	15Sep64	15Sep64			
Alaska Railroad Facilities Clearing, Seward, Alaska \$69,200.00 (ARR)	DA-65-91 (NEG) Rivers Construction Co., Inc.	21Aug64	21Aug64	25Aug64	20Sep64	20Sep64	20Sep64			
Temporary Standby Generator Seward, Alaska \$60,759.00 (OEP)	DA-65-96 (NEG) City Electric of Anchorage	27Aug64	28Sep64	3Sep64	9Oct64	25Oct64	22Oct64			
Rehabilitation of Landing Strips, Taxiway, and Parking Areas, Seward, Alaska \$332,845.00 (OEP)	DA-65-124 A & G Excavating	22Sep64	25Sep64	22Sep64	14Nov64	14Nov64	6Nov64			
Repair of Damage to Seward National Guard Armory, Seward, Alaska \$12,075.00 (OEP)	DA-65-142 Mt. View Painting Co.	8Oct64	12Oct64	19Oct64	30Nov64	1Jul65	1Jul65			

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENCCW-C-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED CONSTRUCTION CONTRACTS (Cont)										
SEWARD RESIDENCY - MOOSE PASS										
Repair Moose Pass Elementary School, Moose Pass, Alaska \$10,975.00 (OEP)	DA-65-14 Gangola Construction	20Jul64	27Jul64	29Jul64	26Aug64	26Aug64	26Aug64			
Repairs to Community Hall, Moose Pass, Alaska \$5,790.00 (OEP)	DA-65-145 Gangola Construction	16Oct64	19Oct64	19Oct64	21Nov64	21Nov64	6Nov64			

Period Ending: 28 February 1965		CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENCOW-C-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
<u>COMPLETED CONSTRUCTION CONTRACTS (Cont)</u>											
<u>VALDEZ RESIDENCY - GLENNALLEN AREA</u>											
Earthquake Damage Repair Sanitary Sewers & Well Rehabilitation at State Highway Maintenance Depot, Glennallen, Alaska \$28,556.00 (OEP)	DA-65-62 (NEG) Sandland Construc- tion Co., Inc.	11Aug64	12Aug64	17Aug64	26Sep64	26Sep64	5Oct64				
Relocatable Elementary School Units, Glennallen High School, Glennallen, Alaska \$62,500.00 (Current Contract Amount : OEP)	DA-65-136 Sandland Construction Co.	20Oct64	20Oct64	14Oct64	1Dec64	31Dec64	26Jan65				
* Reflects approval of 30-Day extension.											
<u>VALDEZ RESIDENCY - VALDEZ AREA</u>											
Debris Removal \$215,773.08 (OEP)	DA-64-17 Owen Johnson Sand & Gravel	29Mar64	29Mar64	29Mar64	30Apr64	26Jun64	18Jun64				
Repair City Hospital \$29,500.00 (OEP)	DA-64-43 Carl W. Aldridge	23Apr64	24Apr64	27Apr64	22May64	22May64	22May64				
Temporary Barge Terminal on Cannery Dock \$107,454.29 (OEP)	DA-64-44 Sontag Construction Co.	24Apr64	24Apr64	24Apr64	10Jul64	10Jul64	1Jun64				
Water and Sewer Systems Restoration, Valdez, Alaska \$122,814.00 (OEP)	DA-64-86 (NEG) B & A Company	18Jun64	23Jun64	25Jun64	31Jul64	14Aug64	14Aug64				

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT							DISTRICT		REPORTS CONTROL SYMBOL ENCCW-0-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED CONSTRUCTION CONTRACTS (Cont)										
VALDEZ RESIDENCY - VALDEZ AREA										
Restoration Junior & Senior High Schools, Valdez, Alaska \$10,097.37 (OEP)	DA-65-58 (NEG) E. Walker Construction Co.	6Aug64	14Aug64	17Aug64	15Sep64	15Sep64	15Sep64			
Construction of Valdez Elementary School, Valdez, Alaska \$278,242.26 (OEP)	DA-65-82 (NEG) Western Construction Co., Inc.	17Aug64	17Aug64	21Aug64	17Sep64	17Sep64	4Oct64			
Miscellaneous Alteration of City Hospital, Valdez \$24,253.06 (OEP)	DA-65-92 Ray L. Shough	24Aug64	27Aug64	27Aug64	30Sep64	30Sep64	7Oct64			
New Townsite Clearing Valdez, Alaska \$45,500.00 (OEP)	DA-65-93 B & A Co. & Yutan Construction Co., Inc.	24Aug64	29Aug64	28Aug64	26Sep64	10Oct64	31Oct64			
Temporary Ferry Dock Valdez, Alaska \$11,654.00 (OEP)	DA-65-126 (NEG) Herman J. Sontag	24Sep64	28Sep64	30Sep64	12Oct64	12Oct64	20Oct64			
Rehabilitation of the Municipal Airport, Valdez \$53,984.00 (OEP)	DA-65-135 Rivers Construction Co., Inc.	2 Oct64	20Oct64	10Oct64	10Nov64	10Nov64	10Nov64			
Well and Pump House at Valdez, Alaska \$16,982.32 (OEP)	DA-65-157 Chapman Enterprises	3Nov64	4Nov64	12Nov64	21Dec64	21Dec64	22Jan65			
Mineral Creek Townsite Well, Valdez, Alaska \$17,047.00 (OEP)	DA-65-171 Clemenson Drilling	30Nov64	3Dec64	16Dec64	20Dec64	20Dec64	30Jan65			

Period Ending:	CONTRACTUAL PROGRESS REPORT						DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2	
31 March 1965	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK					Original	Scheduled	Estimated	Sched.	Actual	
CONSTRUCTION CONTRACTS										
COMPLETED THIS MONTH (Cont)										
SEWARD										
Schedule "A" Water Supply; Schedule "B", Fire Protection: Schedule "C", Sewer Repairs, Seward, Alaska \$81,329.00 (Current Contract Amount: OEP) Mod. 4	DA-65-191 Kendall's & Morrison Co	8Jan65	12Jan65	18Jan65	19Feb65	1Mar65	1Mar65			
Fish Facility, Seward, Alaska \$56,005.00 (Current Contract Amount: (OEP) Mod 2	DA-65-192 A & E Excavating Co., Inc.	8Jan65	11Jan65	20Jan65	15Feb65	25Feb65	25Feb65			* EDC has been adjusted to reflect a time extension for installation of flap gates.

Period Ending: 31 March 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENGCW-O-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
CONSTRUCTION CONTRACTS										
COMPLETED THIS MONTH.										
CORDOVA AREA										
Dredge Rental, Orca Inlet \$356,600.00 (Current Contract Amount: OEP)	DA-65-74 (NEG) Manson & Osberg Co	12Aug64	12Aug64	14Aug64	5Jan65	15Dec64	10Dec64			
GIRDWOOD & HOPE AREA										
Drilling and Developing Water Wells, Girdwood & Hope, Alaska (Current Contract Amount: OEP: \$11,750.00)	DA-65-164 Cotten & Blanton Drilling Co.	10Nov64	13Nov64	23Nov64	31Dec64	15Feb65	15Feb65			
KODIAK AREA										
Reconstruction of Inner Harbor, Kodiak, Alaska \$531,758.00 (Current Contract Amount: OEP) Mod 6 (Latest Modification)	DA-65-53 Odin Jensen & Son, Inc.	7Aug64	24Aug64	31Aug64	15Nov64	31Jan65	26Jan65			
						*				
						*Reflects time extension granted for additional drilling.				
SELDOVIA AREA										
Dock Rehabilitation, Seldovia, Alaska \$43,603.00 (Current Contract Amount - OEP)	DA-65-161 Odin Jensen & Son	9Nov64	9Nov64	13Nov64	31Dec64	1Mar65	1Mar65			

Period Ending: 30 April 1965	CONTRACTUAL PROGRESS REPORT						DISTRICT		REPORTS CONTROL SYMBOL NPD CO - 46	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>CONSTRUCTION CONTRACTS</u>										
<u>COMPLETED THIS MONTH</u>										
<u>ANCHORAGE</u>										
Electric Osmosis Test Section \$21,304.00 (Contract Amount)	DA-65-202 York Steel Co.	23Feb65	24Feb65	25Feb65	7Mar65	7Mar65	7Mar65	100	100	
<u>SELDOVIA</u>										
Dock Rehabilitation \$46,075.22 (Contract Amount) Mod 1 (Latest Modification)	DA-65-161 Odin Jenson & Son Inc	9Nov64	9Nov64	13Nov64	31Dec64	1Mar65	1Mar65	100	100	

Period Ending: 31 May 65		CONSTRUCTION PROGRESS REPORT						DISTRICT		REPORTS CONTROL SYMBOL NPD CO - 46	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
<u>COMPLETED CONSTRUCTION CONTRACTS</u>											
<u>ANCHORAGE RESIDENCY - ANCHORAGE</u>											
Electrical & Telephone Distribution \$33,720.00 (Current Contract Amount: (OEP) Mod 1 (Latest Modification)	DA-65-173 City Electric of Anchorage	30Nov64	3Dec64	28Dec64	15Feb65	15Jun65	29Apr65				
<u>ANCHORAGE RESIDENCY - SELDOVIA</u>											
Rehabilitation of Water Distribution System & Road Erosion Control \$81,302.00 (Current Contract Amount: (OEP) Mod 1 (Latest Modification)	DA-65-176 Hanson & Co.	15Dec64	15Dec64	1Feb65	15Mar65	15Mar65	15Mar65				
<u>VALDEZ RESIDENCY - CORDOVA</u>											
Float Removal & Bulkhead Construction \$97,005.00 (Current Contract Amount: OEP: \$15,565.00 Civil Works: \$81,440.00) Mod 1 (Latest Modification)	DA-64-84 Sandstrom Anderson Construction, Inc Float Removal 1st Stage Bulkhead Construction	19Jun64	26Jun64	24Jun64	21Jul64	26Jul64	6Apr65				

Period Ending: 31 May 65	CONSTRUCTION PROGRESS REPORT							DISTRICT		REPORTS CONTROL SYMBOL NPD CO - 46
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
VALDEZ RESIDENCY- CORDOVA (Cont)										
Ferry Terminal Facility & Dock Bulkhead \$52,510.00 (Current Contract Amount: OEP: \$48,922.00 Civil Works: \$3,588.00) Mod 2 (Latest Modification)	DA-65-99 Eyak Construction	16Oct64	1Dec64	5Dec64	2Jan65	2Jan65	1May65			
Roadway Breakwater Repair & Slope Protection \$121,300.00 (Current Contract Amount: OEP: \$64,806.00 Civil Works: \$56,494.00) Mod 3 (Latest Modification)	DA-65-172 Pacific Const Co. Road on North Breakwater	25Nov64	4Dec64	23Nov64	6Feb65 1Jan65	5Apr65 7Mar65	5Apr65 7Mar65			

ALASKA EARTHQUAKE RESTORATION PROJECTS
 CONTRACTUAL PROGRESS REPORT
 As of 28 February 1965

PART II - ARCHITECT-ENGINEER CONTRACTS

ACTIVE CONTRACTS	Page No.
DA-64-40 - - - - -	49
64-52 - - - - -	49
64-54 - - - - -	49
64-62 - - - - -	49
65-131- - - - -	49
65-184- - - - -	49
65-185- - - - -	49
65-190- - - - -	50
65-198- - - - -	50
* 65-200- - - - -	50

*Contracts added this period.

COMPLETED CONTRACTS	Page No.
**DA-64-18- - - - -	51
64-28- - - - -	51
64-48- - - - -	51
64-57- - - - -	51
64-87- - - - -	51
64-93- - - - -	51
64-94- - - - -	51
**64-98- - - - -	51
64-99- - - - -	51
64-100- - - - -	52
64-103- - - - -	52
64-104- - - - -	52
64-106- - - - -	52
65-11- - - - -	52
65-26- - - - -	52
65-28- - - - -	52
65-29- - - - -	52
65-33- - - - -	52
65-38- - - - -	53
65-79- - - - -	53
65-52- - - - -	53
65-57- - - - -	53
65-61- - - - -	53
65-64- - - - -	53
65-65- - - - -	53
65-70- - - - -	53
65-81- - - - -	53

**Contracts completed this period.

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT				ALASKA DISTRICT			REPORTS CONTROL SYMBOL ENG CW-0-2		
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
ARCHITECT-ENGINEER CONTRACTS (Current)										
Greater Anchorage Area Data acquisition & A-E project development for all restoration work. \$863,000 (Current Contract Amount)	DA 64-40 Metcalf & Eddy OEP \$774,000 URA \$ 89,000	22 Apr 4	22 Apr 4	4 May 4	22 Oct 4	22 Mar 5	22 Mar 5	90	90	
Anchorage & other designated areas; soils consultant, \$15,000 (Current Contract Amount - OEP)	DA 64-52 Dr. Peck	24 Apr 4	24 Apr 4	24 Apr 4	23 Apr 5	23 Apr 5	23 Apr 5	NA	NA	Consultant; maximum of 60 days of period will be utilized.
Anchorage & other designated areas; soils consultant, \$9,000 (Current Contract Amount - OEP)	DA 64-54 Mr. Thompson	1 May 4	1 May 4	1 May 4	30 Apr 5	30 Apr 5	30 Apr 5	NA	NA	Consultant; maximum of 40 days of period will be utilized.
Anchorage & other designated areas; soils consultant. \$8,000 (Current Contract Amount - OEP)	DA 64-62 Dr. Bjerrum	14 May 4	14 May 4	14 May 4	13 May 5	13 May 5	13 May 5	NA	NA	Consultant; maximum of 40 days of period will be utilized.
Anchorage. Restoration of classrooms, West High School \$72,830 (Current Contract Amount - OEP)	DA 65-131 Manley & Mayer	28 Sep 4	28 Sep 4	28 Sep 4	23 Feb 5	3 Mar 5	3 Mar 5	90	90	Design completion scheduled in three phases: Removal of 2nd-story & construction of new roof 16 Oct 4; restoration of classroom wing, 19 Nov 4; additional wing to replace 2nd-floor, 3 Mar 5. Design for first & second phase has been completed & work has been placed on construction contract.
Valdez, Design of Psychiatric Hospital, \$71,021 (Current Contract Amt-OEP)	DA 65-184 Naramore, Bain, Brady & Johanson	17 Dec 4	18 Dec 4	19 Dec 4	6 Jul 5	6 Jul 5	6 Jul 5	10	10	
Valdez, Design of State Highway Complex, \$46,260 (Current Contract - OEP)	DA 65-185 Edwin Crittenden	28 Dec 4	28 Dec 4	29 Dec 4	29 Mar 5	27 Apr 5	27 Apr 5	30	30	

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL ENG CW-0-2		
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
ARCHITECT-ENGINEER CONTRACTS (Current) (CONT)											
Anchorage & other designated areas; soils consultant. \$8,000 (Current Contract Amount - OEP)	DA 65-190 Dr. Casagrande	29Dec4	29Dec4	29Dec4	28Dec5	28Dec5	28Dec5	NA	NA	Consultant; estimated that maximum of 30 days of period will be utilized.	
Seward. Design of Standby Power Plant. \$6,399. (Current Contract Amt-OEP)	DA 65-198 Stefano	22Jan5	22Jan5	25Jan5	15Mar5	15Mar5	15Mar5	80	80	Contract calls for design of bldg and switchgear and hook-up of GFP semiportable generators.	
Anchorage; test model for stabilization of Turnagain Area. \$48,826 (Current Contract Amount - URA)	DA 65-200 Shannon & Wilson	15Feb5	15Feb5	15Feb5	31Jul5	31Jul5	31Jul5	5	5	Contract consists of testing to determine if electro-osmosis should be used in soil stabilization.	

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
ARCHITECT-ENGINEER CONTRACTS (Completed)										
Anchorage and other designated areas, soils studies \$871,412 - OEP	DA 64-18 Shannon & Wilson	25Apr4	25Apr4	4May4	31Oct4	1Mar5	1Mar5			
Anchorage Area, Feasibility Study, POL Facility. \$18,000 - OEP	DA 64-28 Tippett, Abbett, McCarthy, Stratton	8Apr4	8Apr4	9Apr4	1Jun4	1Jun4	1Jun4			
Seward Structural Study. \$1,035 - OEP	DA 64-48 Hostmark	22Apr4	22Apr4	22Apr4	25Apr4	25Apr4	25Apr4			
Seward Utilities Restoration. \$22,280 - OEP	DA 64-57 Tryck, Nyman & Hayes	4May4	4May4	6May4	27Jul4	27Jul4	27Jul4			
Rehabilitation of Utilities at Seward. \$85,216 - OEP	DA 64-94 Tryck, Nyman & Hayes	28Apr4	28Apr4	28Apr4	15Jul4	15Jul4	15Jul4			
Valdez, New Elementary School & Repair of Old Jr.-Sr. High School. \$7,712-OEP	DA 64-87 Manley & Mayer	17Jun4	17Jun4	15Jun4	29Jul4	29Jul4	29Jul4			
Anchorage, Denali Elementary School. \$6,613-OEP	DA 64-93 Edwin Crittenden	27Jun4	27Jun4	20Jun4	31Aug4	12Sep4	12Sep4			
Seward, State Office Bldg. \$19,500-OEP	DA 64-98 Manley & Mayer	29Jun4	29Jun4	10Jul4	23Oct4	8Feb5	8Feb5			
Anchorage, East High School, \$3 947 - OEP	DA 64-99 Manley & Mayer	28Jun4	23Jun4	23Jun4	15Jul4	15Jul4	15Jul4			

Period Ending: 28 February 1965		CONTRACTUAL PROGRESS REPORT					ALASKA DISTRICT			REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
ARCHITECT-ENGINEER CONTRACTS (Completed) (CONT)											
Anchorage Central Jr. High School, Orah Dee Clark Jr. High School, Wendler Jr. High School, \$8,133 - OEP	DA 64-100 Crittenden	27Jun4	27Jun4	30Jun4	15Jul4	15Jul4	17Jul4				
Anchorage, Replacement of 24" wood stave line. \$10,472 - OEP	DA 64-103 Galliett	28Jun4	28Jun4	29Jun4	30Jul4	30Jul4	30Jul4				
Anchorage, Sewer Restoration, \$19,386 (Current Contract Amount) - OEP	DA 64-104 Galliett	30Jun4	30Jun4	3Aug4	15Sep4	30Nov4	30Nov4				
Anchorage, Sewer Restoration. \$25,500 - OEP	DA 64-106 Tryck, Nyman & Hayes	22Jun4	22Jun4	15Jul4	31Aug4	100Oct4	100Oct4				
Seward, City Hospital & Three Schools. \$2,545-OEP	DA 65-11 Wellenstein	2Jul4	2Jul4	6Jul4	29Jul4	29Jul4	28Jul4				
Anchorage, State Mines & Minerals Bldg. \$6,000-OEP	DA 65-26 Wellenstein	22Jul4	22Jul4	22Jul4	24Sep4	28Sep4	28Sep4				
Valdez, Streets, Sewers & Water Systems, New Townsite \$74,630 (Current Contract Amount - OEP)	DA 65-28 Cornell, Howland, Hayes & Merryfield	20Jul4	20Jul4	20Jul4	16Oct4	31Oct4	30Oct4				
Cordova Utilities. \$4,042 OEP	DA 65-29 Beck & Associates	10Jul4	10Jul4	10Jul4	5Aug4	5Aug4	5Aug4				
Anchorage, Underground Electrical Distribution System. \$11,166 - OEP	DA 65-33 Parsons	27Jul4	27Jul4	28Jul4	31Aug4	12Sep4	12Sep4				

Period Ending: 28 February 1965	CONSTRUCTION PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENGCW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
ARCHITECT-ENGINEER CONTRACTS (Completed) (CONT)										
Anchorage, Sanitary & Storm Sewers, Design of Repairs of Lines 24" & larger, \$6,542. - OEP	DA 65-38 G. Johnson	28Jul4	28Jul4	28Jul4	1Sep4	24Oct4	24Oct4			
Visual Inspection of 24" and larger sewers \$55,326 - OEP	DA 65-79 Gustav V. Johnson	11Aug4	12Aug4	12Aug4	17Sep4	17Sep4	17Sep4			
Anchorage State Psychiatric Institute. \$5,926-OEP	DA 65-52 Gray, Rogers & Osborne	3Aug4	3Aug4	3Aug4	29Aug4	8Sep4	8Sep4			
Valdez, Airport Restoration \$2,787 - OEP	DA 65-57 Silides	3Aug4	3Aug4	3Aug4	28Aug4	10Sep4	10Sep4			
Glennallen Grade School \$1,050 - OEP	DA 65-61 Crittenden	27Jul4	27Jul4	27Jul4	10Aug4	10Aug4	10Aug4			
Anchorage West High School; Restoration of Usable Portions. \$29,000 - OEP	DA 65-64 Manley & Mayer	1Aug4	1Aug4	17Jul4	10Aug4	10Aug4	10Aug4			
Anchorage Restoration of Water Treatment Plant. \$7,308 - OEP	DA 65-65 Tryck, Nyman & Hayes	28Aug4	28Aug4	20Jul4	25Aug4	31Aug4	31Aug4			
Anchorage, Govt Hill Elem School. \$29,000 - OEP	DA 65-70 Manley & Mayer	10Aug4	21Aug4	19Aug4	23Sep4	30Sep4	30Sep4			
Seward, National Guard Armory, Vehicle Maint. Shop \$4,442 - OEP	DA 65-81 Wellenstein	11Aug4 11Aug4	11Aug4 11Aug4	11Aug4 11Aug4	11Aug4 20Oct4	18Sep4 6Nov4	18Sep4 6Nov4			

Period Ending: 31 March 1965	CONTRACTUAL PROGRESS REPORT						DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>ARCHITECT-ENGINEER CONTRACTS</u>										
<u>COMPLETED THIS MONTH.</u>										
Anchorage. Restoration of classrooms, West High School \$72,830 (Current Contract Amount - OEP)	DA 65-131 Manley & Mayer	28Sep4	28Sep4	28Sep4	23Feb5	3Mar5	3Mar5			
Seward. Design of Standby Power Plant. \$6,399. (Current Contract Amt-OEP)	DA 65-198 Stefano	22Jan5	22Jan5	25Jan5	15Mar5	15Mar5	15Mar5			

Period Ending: 31 May 1965		CONSTRUCTION PROGRESS REPORT							DISTRICT		REPORTS CONTROL SYMBOL NPD CO - 46	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS		
					Original	Scheduled	Estimated	Sched.	Actual			
ARCHITECT-ENGINEER CONTRACT	(completed)											
Valdez, Design of State Highway Complex, \$46,260.00 (Current Contract Amount - OEP)	DA-65-185	28Dec4	28Dec4	29Dec4	29Mar5	27Apr5	27Apr5					

ALASKA EARTHQUAKE RESTORATION PROJECTS
CONTRACTUAL PROGRESS REPORT
As of 28 February 1965

INDEX OF SUPPLY CONTRACTS

<u>ACTIVE CONTRACTS</u>	<u>PAGE NO.</u>	<u>COMPLETED CONTRACTS</u>	<u>PAGE NO.</u>	<u>COMPLETED CONTRACTS</u>	<u>PAGE NO.</u>	<u>COMPLETED CONTRACTS</u>	<u>PAGE NO.</u>
DA-64-36 - - - - -	55	DA-64-12 - - - - -	57	xDA-64-105 - - - - -	65	DA-65-112 - - - - -	62
65-101 - - - - -	55	64-19 - - - - -	57	x 64-107 - - - - -	65	65-114 - - - - -	62
65-115 - - - - -	55	64-20 - - - - -	57	65-3 - - - - -	60	65-121 - - - - -	62
65-148* - - - - -	56	64-21 - - - - -	57	65-4 - - - - -	60	65-125 - - - - -	63
65-180 - - - - -	55	64-22 - - - - -	57	65-5 - - - - -	60	65-128 - - - - -	63
65-182 - - - - -	55	64-32 - - - - -	57	65-6 - - - - -	60	65-138 - - - - -	63
65-183 - - - - -	56	64-33 - - - - -	58	65-10 - - - - -	60	65-141 - - - - -	63
65-186* - - - - -	56	64-34 - - - - -	58	65-15 - - - - -	60	65-144 - - - - -	63
65-197 - - - - -	56	64-37 - - - - -	58	65-16 - - - - -	60	65-146 - - - - -	63
		64-47 - - - - -	58	65-17 - - - - -	60	65-147 - - - - -	63
		64-53 - - - - -	58	65-18 - - - - -	65	65-149 - - - - -	63
		64-56 - - - - -	58	65-42 - - - - -	61	65-152 - - - - -	64
		64-58 - - - - -	58	65-45 - - - - -	61	65-153 - - - - -	64
		64-59 - - - - -	58	65-47 - - - - -	61	65-155 - - - - -	64
		64-67 - - - - -	58	65-55 - - - - -	61	65-158 - - - - -	64
		64-71 - - - - -	59	65-56 - - - - -	61	65-159 - - - - -	64
		64-72 - - - - -	59	65-63 - - - - -	61	65-162 - - - - -	64
		64-73 - - - - -	59	65-66 - - - - -	61	65-163 - - - - -	64
		x64-75 - - - - -	59	65-69 - - - - -	61	65-174 - - - - -	64
		64-76 - - - - -	59	65-80 - - - - -	61	65-177 - - - - -	64
		64-78 - - - - -	59	65-83 - - - - -	62	65-178 - - - - -	65
		64-80 - - - - -	59	65-84 - - - - -	62	65-179 - - - - -	65
		64-83 - - - - -	59	65-105 - - - - -	62	65-187 - - - - -	65
		64-85 - - - - -	59	65-110 - - - - -	62	65-189 - - - - -	65
		64-92 - - - - -	60	65-111 - - - - -	62	65-195 - - - - -	65

* Contracts awarded this period

** Contracts completed this period

x Previously carried in A-E completed contract section

Period Ending:	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL ENG CW-0-2	
28 February 1965										
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>SUPPLY CONTRACTS</u>										
Rental of Radio Equipment, Anchorage, Alaska \$4,899.72 (Current Contract Amount) OEP	DA-64-36 Western Radio Serv	10Apr64	N/A	10Apr64	10Apr65	10Apr65	10Apr65	N/A		
Rails, No. 6 Double Cross- over for Paved Areas, Seward, Alaska \$67,750.00 (Current Contract Amount) ARR	DA-65-101(NEG) C.M. Lovstead, Inc.	1Sep64	24Sep64	24Sep64	24Dec64	24Dec64	1Jun65	N/A		
Diesel Electric Generator Stand-by Power Plant Seward, Alaska #327,417.00 (Current Con- tract Amount - City of Seward)	DA-65-115(NEG) A. G. Schoonmaker, Inc.	18Sep64	N/A	18Sep64	1Mar65	For delivery not be- fore 20 Mar and not later than 1Apr65		N/A		Delivery date changed for convenience of the Government.
Field Survey, Sounding Channel to City Dock, Cordova, Alaska \$3,500.00 (Current Contract Amount) OEP	DA-65-180 F. M. Lindsey & Associates	11Dec64	11Dec64	11Dec64	31Dec64	31Dec64	15Apr65	N/A	75%	Remainder of work postponed until April due to weather conditions.
Topographical and Hydro- graphic Surveys Homer, Alaska \$2,695.00 (Current Contract Amount) OEP	DA-65-182 Hewitt V. Lounsbury Associates	15Dec64	15Dec64	15Dec64	29Dec64	29Dec64	28Feb65	N/A		Hydrographic Survey delayed due to extreme ice blockage.

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT						DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>SUPPLY CONTRACTS (CONT)</u>										
Field Survey Seward, Alaska \$11,503.00 (Current Contract Amount) OEP	DA-65-183 F. M. Lindsey & Associates	16Dec64	16Dec64	18Dec64	22Jan65	22Jan65	20Feb65	N/A		
Steel Pipe & Bearing H Piling for Seward Dock, Seward, Alaska \$14,211.50 (Current Contract Amount) (ARR)	DA-65-148 L. B. Foster Co.	25Jan65	N/A	N/A	10Apr65	10Apr65	10Mar65			Shipment expected to leave Seattle 1 March 1965.
Steel Piling for Seward Dock, Seward, Alaska \$108,188.08 (Current Contract Amount) (ARR)	DA-65-186 U. S. Steel Corp.	29Jan65	N/A	N/A	10Apr65	10Apr65	1Mar65			Five carloads arrived Seward 24 Feb. Remainder expected at Seward NLT 1 Mar 65
Auxillary Power Plant for City of Cordova, Alaska \$1,604.00 (Current Contract Amount) OEP	DA-65-197 Lollsfeld & Kyzer	19Jan65	19Jan65	19Jan65	20Apr65	20Apr65	20Apr65			Rental of 50 KW Generator

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT				ALASKA			DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED SUPPLY CONTRACTS										
Hire of Equipment, Seward, Alaska \$2,800.00 (OEP)	DA-64-12 Harold's Trucking	30Mar64	N/A	30Mar64		29Apr64	29Jun64			
Anchorage Area, Photo- grammetry, \$15,083.00 (OEP)	DA-64-19 Air Photo Tech	30Apr64	30Apr64	30Apr64		6Apr64	6Apr64			
Chlorinators with Operator, Seward, Alaska \$255.00 (OEP)	DA-64-20 Du Alaska	29Mar64	N/A	29Mar64	30Jun64	30Jun64	28May64			
Rental of Weasel w/Operator Seward, Alaska \$1,800.00 (OEP)	DA-64-21 Gaston Knight	29Mar64	N/A	29Mar64	28May64	28May64	27May64			
Rental of Weasel w/Operator Seward, Alaska \$1,800.00 (OEP)	DA-64-22 George C. Paulson	29Mar64	N/A	29Mar64	28May64	28May64	27May64			
Rental of Pumps and Hoses Valdez, Alaska \$270.00 (OEP)	DA-64-32 Bailey Rent All	12Apr64	N/A	12Apr64	12May64	N/A	12Jun64			

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT				ALASKA		DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
COMPLETED SUPPLY CONTRACTS (CONT)										
Rental of Pumps, Hoses and Strainers \$129.00 (OEP)	DA-64-33 Craig Taylor Equip	11Apr64	N/A	11Apr64	11May64	N/A	11May64			
Rental of 25' Cabin Cruiser w/Operator, Seward, Alaska \$560.00 (OEP)	DA-64-34 Dr. Merritt Starr	11Apr64	N/A	11Apr64	25Apr64	25Apr64	23Apr64			
Steel Pipe Anchorage, Alaska \$3,055.59 (OEP)	DA-64-37 Liberty Equipment & Supply Co.	13Apr64	N/A	10Apr64	15Apr64	15Apr64	14Apr64			
Aluminum Tubing & Fitting Valdez, Alaska \$5,856.50 (OEP)	DA-64-47 Moore's Irrigation	23Apr64	N/A	23Apr64	27Apr64	27Apr64	30Apr64			
Exploration of New Townsite Valdez, Alaska \$9,943.80 (OEP)	DA-64-53 State of Alaska, State Highway Dept.	30Apr64	N/A	30Apr64	14May64	14May64	14May64			
Surface & Subsurface Test Drilling, etc. Anchorage, Alaska \$25,000.00 (OEP)	DA-64-56 Arctic Alaska Test- ing Laboratories	17Apr64	17Apr64	N/A	N/A	15Jun64	15Jun64			
Tug for Seattle District Drill Crew \$15,750.00 (ARR)	DA-64-58 Gulf Navigation & Towing	28May64	N/A	14May64	27Jun64	27Jun64	26Jun64			
Move Lumber in Seward, Alaska \$16,330.00 (OEP)	DA-64-59 H & K Construction	20May64	N/A	20May64	29May64	29May64	29May64			
Aerial Photography Anchorage, Alaska \$8,999.00 (OEP)	DA-64-67 Air Photo Tech, Inc.	19May64	N/A	19May64	8Jun64	8Jun64	8Jun64			

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT				ALASKA			DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED SUPPLY CONTRACTS</u>	(CONT)									
Lumber Industrial Grain, Anchorage, Alaska \$27,567.50 (OEP)	DA-64-71 Cascade Pole Co.	27May64	N/A	27May64	2Jun64	2Jun64	29May64			
Piling Anchorage, Alaska \$3,517.60 (OEP)	DA-64-72 Eyak Construction	21May64	N/A	21May64	23May64	23May64	23May64			
Piling and Hardware Anchorage, Alaska \$5,388.55 (OEP)	DA-64-73 Washington Chain & Supply	28May64	N/A	28May64	2Jun64	2Jun64	4Jun64			
Anchorage, Survey of Damage to Spenard PUD Sewer. \$1,320.00 (OEP)	DA-64-75 Tryck, Nyman & Hayes	4Jun64	4Jun64	22Jun64	6Aug64	6Aug64	6Aug64			
Inspection of Water Main Lake Eklutna, Alaska \$8,479.59 (OEP)	DA-64-76 Associated Divers, Inc.	17Apr64	N/A	17Apr64	28Apr64	28Apr64	28Apr64			
Pipe and Fitting Anchorage, Alaska \$77,606.77 (OEP)	DA-64-78 Susitna Plumbing Co.	6Jun64	N/A	6Jun64	15Jul64	15Jul64	17Jul64			
Fabrication of Steel Casing Anchorage, Alaska \$5,290.00 (OEP)	DA-64-80 Wyatt & Kipper Fabricators	6Jul64	N/A	10Jun64	15Jun64	15Jun64	15Jun64			
Rental of Equipment Anchorage, Alaska \$6,160.74 (OEP)	DA-64-83 Ramstad Construction	16Jun64	N/A	15Jun64	24Jun64	24Jun64	30Jun64			
City Cost EOP Anchorage, Alaska \$15,987.00 (OEP)	DA-64-85 City of Homer									

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT				ALASKA			DISTRICT		REPORTS CONTROL SYMBOL ENGOW-0-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED SUPPLY CONTRACTS</u> (CONT)										
Rental of LCM Anchorage, Alaska \$3,000.00 (OEP)	DA-64-92 Taku Oil Sales	24Jun64	N/A	24Jun64	24Jul64	24Jul64	31Jul64			
Pipe Fitting Anchorage, Alaska \$23,557.28 (OEP)	DA-65-3 Susitna Plumbing & Heating	2Jul64	N/A	2Jul64	N/A	7Aug64	3 Aug64			
Water Line Fittings, Anchorage, Alaska \$2,662.27 (OEP)	DA-65-4 C. R. Lewis Co.	2Jul64	N/A	2Jul64	3Aug64	3Aug64	21Sep64			
Water and Sewer Pipe, Anchorage, Alaska \$73,882.10 (OEP)	DA-65-5 U. S. Pipe & Foundry	6Jul64	N/A	2Jul64	N/A	4Aug64	4Aug64			
Water and Sewer Pipes Anchorage, Alaska \$71,700.00 (OEP)	DA-65-6 Pacific State Cast Iron Pipe Co.	23Jul64	N/A	7Jul64	24Jul64	28Jul64	28Jul64			
Pipe Fittings Anchorage, Alaska \$13,600.69 (OEP)	DA-65-10 Susitna Plumbing Supply Co.	8Jul64	N/A	7Jul64	24Jul64	28Jul64	28Jul64			
C. I. Pipe and Fittings Anchorage, Alaska \$7,288.00 (OEP)	DA-65-15 Northern Venture	10Jul64	N/A	10Jul64	24Jul64	20Jul64	29Jul64			
C. I. Pipe Seward, Alaska \$48,053.00 (OEP)	DA-65-16 Pacific State Cast Iron Pipe Co.	22Jul64	N/A	8Jul64	20Jul64	20Jul64	31Jul64			
Pipe Fittings Seward, Alaska \$23,471.00 (OEP)	DA-65-17 Susitna Plumbing	8Jul64	N/A	8Jul64	22Jul64	22Jul64	27Aug64			

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT							ALASKA DISTRICT		REPORTS CONTROL SYMBOL ENG CW--0-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED SUPPLY CONTRACTS</u>	(CONT)									
Telephone Cable Anchorage, Alaska \$97,725.00 (OEP)	DA-65-42 (NEG) Northern Supply	30Jul64	N/A	1Aug64	1Aug64	12Oct64	14Nov64			
Piling for Homer City Dock \$142,734.00 (OEP)	DA-65-45 (NEG) Baxter & Wyckoff	3Aug64	N/A	3Aug64	15Aug64	13Sep64	20Sep64			
Hardware for Homer City Dock \$6,038.00 (OEP)	DA-65-47 (NEG) Northwest Bolt & Nut Company	31Jul64	N/A	7Aug64	15Aug64	15Aug64	27Sep64			
Piling, Valdez & Seward City Docks \$484,767.00 (OEP)	DA-65-55 (NEG) Baxter-Wyckoff Co.	5Aug64	N/A	7Aug64	24Sep64	24Sep64	30Oct64			
Hardware Seward City Dock, Alaska \$9,440.00 (OEP)	DA-65-56 (NEG) Neidermeyer-Martin	5Aug64	N/A	7Aug64	21Sep64	21Sep64	24Sep64			
Goose Lake Well, Anchorage, Alaska \$8,680.00 (OEP)	DA-65-63 Rogers Machinery Co.	12Aug64	N/A	14Aug64	29Aug64	28Aug64	28Sep64			
Pipe, Spenard, Alaska \$9,009.00 (OEP)	DA-65-66 (NEG) Northern Ventures, Inc.	10Aug64	N/A	11Aug64	25Aug64	25Aug64	10Sep64			
Pipe & Piling for Seward Dock, Alaska \$956,672.00 (ARR)	DA-65-69 (NEG) U. S. Steel Corp.	10Aug64	N/A	11Aug64	25Sep64	26Sep64	30Oct64			
Hardware Homer Dock, Alaska \$3,664.00 (OEP)	DA-65-80 (NEG) Niedermeyer-Martin	17Aug64	N/A	17Aug64	3Sep64	3Sep64	27Sep64			

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT							DISTRICT		REPORTS CONTROL SYMBOL	ENGW-0-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS	
					Original	Scheduled	Estimated	Sched.	Actual		
COMPLETED SUPPLY CONTRACTS	(CONT)										
Steel Pipe Piles for Seward Railroad Facilities \$219,310.00 (ARR)	DA-65-83 U. S. Steel Corp.	20Aug64	N/A	20Aug64	17Oct64	17Oct64	30Oct64				
Construction Services, West High School Anchorage, Alaska \$4,480.00 (OEP)	DA-65-84(NEG) Ramstad Construction	18Aug64	18Aug64	18Aug64	2Sep64	2Sep64	18Sep64				
Piling & Timber for Cordova Dock, Alaska \$86,000.00 (Civil Works)	DA-65-105 Niedermeyer-Martin	9Sep64	N/A	9Sep64	21Sep64	21Sep64	19Sep64				
Lumber for Valdez & Cordova Docks, Alaska \$35,188.16 (OEP)	DA-65-110 American Timber & Trading Co.	11Sep64	17Sep64	17Sep64	30Oct64	30Oct64	30Oct64				
Piling for Valdez & Cordova Docks, Alaska \$34,895.39 (OEP)	DA-65-111 McCormick & Baxter Creosoting Co.	11Sep64	17Sep64	17Sep64	30Oct64	30Oct64	30Oct64				
Hardware for Valdez and Cordova Docks and Ferry Ramps, Alaska \$12,604.00 (OEP)	DA-65-112 Niedermeyer-Martin	11Sep64	17Sep64	17Sep64	30Oct64	30Oct64	30Oct64				
Load, Transport and Dis- charge 1053 Tons 65 foot H Steel Pilings from Seattle to Seward & Cordova \$19,000.00 (ARR)	DA-65-114 Puget Sound Tug & Barge Co.	11Sep64	N/A	11Sep64	25Sep64	25Sep64	22Sep64				
Off-loading Steel Piling Seward, Alaska \$17,755.00 (ARR)	DA-65-121(NEG) Arctic Motor Freight	16Sep64	16Sep64	16Sep64	30Oct64	30Oct64	30Oct64				

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT							DISTRICT		REPORTS CONTROL SYMBOL ENG CW-0-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED SUPPLY CONTRACTS</u>	(CONT)									
Off-loading Steel Piling Seward, Alaska \$17,755.00 (ARR)	DA-65-125 (NEG) Homer Freight Lines	18Sep64	18Sep64	18Sep64	21Sep64	21Sep64	25Sep64			
Wiring Elementary School Hope, Alaska \$2,985.00 (OEP)	DA-65-128 (NEG) Anchorage Elec Co.	14Sep64	21Sep64	21Sep64	30Sep64	30Sep64	30Sep64			
Unloading Piling & Hardware Seward, Alaska \$4,451.00 (OEP)	DA-65-138 Arctic Motor Freight	20Oct64	70Oct64	70Oct64	70Oct64	70Oct64	24Oct64			
Corrugated Metal Pipe for Government Hill School Anchorage, Alaska \$14,212.00 (OEP)	DA-65-141 Niedermeyer-Martin	90Oct64	90Oct64	90Oct64	3Nov64	3Nov64	2Nov64			
Off-loading Lumber Piling and Hardware Cordova, Alaska \$3,414.00 (OEP)	DA-65-144 (NEG) Eyak Construction Co. & Associates	19Sep64	19Sep64	19Sep64	30Oct64	30Oct64	30Oct64			
Rental of Core Drill Cordova, Alaska \$1,800.00 (OEP)	DA-65-146 Alaska Diamond Drill Contractors, Inc.	15Oct64	15Oct64	16Oct64	6Nov64	6Nov64	6Nov64			
Moving Village of Girdwood Community Center, Alaska \$2,800.00 (OEP)	DA-65-147 (NEG) Footes House Moving	16Oct64	19Oct64	19Oct64	19Oct64	19Oct64	19Oct64			
Services for work as a direct result of 27Mar64 earthquake, Cordova, Alaska \$3,960.00 (OEP)	DA-65-149 City of Cordova	19Oct64	*	25May64	15Sep64	15Sep64	21Sep64			
					*Reimbursement under PI875 for expenses in connection with earthquake.					

Period Ending:	CONTRACTUAL PROGRESS REPORT				ALASKA			DISTRICT		REPORTS CONTROL SYMBOL
28 February 1965										ENGW-0-2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
<u>COMPLETED SUPPLY CONTRACTS</u>	(CONT)									
Piling for Valdez Dock \$10,476.00 (OEP)	DA-65-152 (NEG) Baxter-Wyckoff	23Oct64	23Oct64	23Oct64	14Nov64	14Nov64	14Nov64			
Services as a direct result of 27Mar64 earthquake and tidal wave, Homer, Alaska \$10,000.00 (OEP)	DA-65-153 (NEG) City of Homer	9Nov64	*	11Aug64	14Sep64	14Sep64	14Sep64			* Reimbursement under PL875 for expenses in connection with earthquake.
Clean-up Underwater Debris Seward, Alaska \$7,000.00 (OEP)	DA-65-155 Associated Divers Inc.	23Oct64	23Oct64	26Oct64	5Nov64	5Nov64	5Nov64			
Piling for Valdez Dock \$9,216.00 (OEP)	DA-65-158 (NEG) Baxter-Wyckoff	31Oct64	31Oct64	31Oct64	14Nov64	14Nov64	14Nov64			
Pipe and Fittings for Small Boat Harbor, Seward, Alaska \$9,224.97 (Current Contract Amount) (OEP)	DA-65-159 Susitna Plumbing & Heating Co.	11Dec64	11Dec64	11Dec64	8Jan65	10Jan65	12Jan65	N/A		
Telephone Cable Anchorage, Alaska \$11,010.00 (OEP)	DA-65-162 (NEG) City of Anchorage	8Oct64	8Oct64	8Oct64	8Oct64	8Oct64	14Nov64			
1600 LF Well Casing Anchorage, Alaska \$4,412.25 (OEP)	DA-65-163 (NEG) Susitna Plumbing & Heating Co.	6Nov64	N/A	6Nov64	7Dec64	7Dec64	7Dec64			
Drill Rental, Boat Harbor, Seldovia, Alaska \$3,150.00 (OEP)	DA-65-177 (NEG) Western Geophysical	10Dec64	10Dec64	10Dec64	24Dec64	24Dec64	24Dec64			
Barge Rental Valdez, Alaska \$4,625.00 (OEP)	DA-65-174 Sontag Construction Co.	28Nov64	1Sep64	1Sep64	8Sep64	8Sep64	8Sep64			

Period Ending: 28 February 1965	CONTRACTUAL PROGRESS REPORT					ALASKA			DISTRICT		REPORTS CONTROL SYMBOL	ENG CW--0--2
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS		
					Original	Scheduled	Estimated	Sched.	Actual			
<u>COMPLETED SUPPLY CONTRACTS</u> (CONT)												
Rental of LCM Seldovia, Alaska \$7,500.00 (OEP)	DA-65-178(NEG) Alex Flyum	9Dec64	9Dec64	11Dec64	24Dec64	24Dec64	24Dec64					
Rental of Pile Driver w/Crew, Boat Harbor Seldovia, Alaska \$4,500.00 (Civil Works)	DA-65-179(NEG) Odin Jensen & Sons, Inc.	9Dec64	9Dec64	9Dec64	24Dec64	24Dec64	24Dec64					
6500 LF Wire Rope Dity Dock, Cordova, Alaska \$4,733.25 (OEP)	DA-65-187(NEG) Niedermeyer-Martin Co.	21Dec64	21Dec64	21Dec64	28Dec64	28Dec64	28Dec64					
Piling and Lumber for City Dock, Valdez, Alaska \$8,251.52 (Current Contract Amount) (OEP)	DA-65-189 Baxter-Wyckoff Co.	24Dec64	24Dec64	24Dec64	12Jan65	12Jan65	12Jan65	N/A				
Rental Equipment Valdez, Alaska \$10,292.46 (Current Contract Amount) (OEP)	DA-65-195 Johnson Sand & Gravel Co.	14Aug64	14Aug64	14Aug64	26Aug64	26Aug64	26Aug64					
Photographic Inspection of Sewers - Anchorage, Alaska \$230,625.00 (Current Contract Amount) (OEP)	DA-64-105 Harold H. Galliett Jr.	30Jun64	30Jun64	30Jun64	18Sep64	10Nov64	10Nov64					
Photographic Inspection of Sewers - Anchorage, Alaska \$298,560.00 (OEP)	DA-64-107 Tryck, Nyman & Hayes	22Jun64	22Jun64	22Jun64	1Sep64	10Oct64	10Oct64					
Surface and Subsurface Soil Stabilization Investiga- tions, Anchorage, Alaska \$47,534.95 (OEP)	DA-65-18(NEG) Arctic Alaska Testing Laboratory	24Sep64	1Apr64	1Apr64	18Apr64	18Apr64	18Apr64					

Period Ending: 31 May 1965	CONTRACTUAL PROGRESS REPORT					DISTRICT			REPORTS CONTROL SYMBOL NPDCCO-46	
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated	Sched.	Actual	
SUPPLY CONTRACTS (Completed)										
Rental of Radio Equipment, Anchorage, Alaska \$4899.72 (Current Contract Amount) OEP	DA-64-36 Western Radio Serv	10Apr64	N/A	10Apr64	10Apr65	10Apr65	10Apr65	N/A		
Rails, No. 6 Double Cross- over for Paved Areas, Seward, Alaska \$67,750.00 (Current Contract Amount) ARR	DA-65-101 (NEG) C. M. Lovstead, Inc.	1Sep64	24Sep64	24Sep64	24Dec64	24Dec64	15Apr65	N/A		
Field Survey, Sounding Channel to City Dock, Cordova, Alaska \$3,500.00 (Current Contract Amount) OEP	DA-65-180 F. M. Lindsey & Associates	11Dec64	11Dec64	11Dec64	31Dec64	31Dec64	30Apr65	N/A		
Topographical and Hydro- graphic Surveys Homer, Alaska \$2,695.00 (Current Contract Amount) OEP	DA-65-182 Hewitt V. Lounsbury Associates	15Dec64	15Dec64	15Dec64	29Dec64	29Dec64	31Mar65	N/A		
Seismograph and Accessories Geology Branch, Anchorage \$4808.77 (Current Contract Amount) Plant Equipment	DA-65-201 Electro-Technical Labs, Mandrel Industries, Inc.	25 Mar65	25Mar65	25Mar65	10Apr65	15Apr65	19Apr65	N/A		
Rental of 3/8 yard Backhoe Valdez, Alaska \$3060.00 (Current Contract Amount) OEP	DA-65-214 (NEG) Ray L. Shough	5Apr65	N/A	N/A	19Apr65	19Apr65	13Apr65			

Period Ending: 30 April	CONSTRUCTION PROGRESS REPORT					DISTRICT		REPORTS CONTROL SYMBOL NPD CO - 46		
LOCATION, DESCRIPTION AND DOLLAR VALUE OF WORK	CONTRACT NUMBER AND CONTRACTOR	DATE AWARDED	DATE NTP	DATE WORK STARTED	COMPLETION DATE			% COMPLETE		REMARKS
					Original	Scheduled	Estimated ACTUAL	Sched.	Actual	
<u>SUPPLY CONTRACTS (CONT)</u>										
Field Survey Seward, Alaska \$ 11,503.00 (Current Contract Amount) OEP 11,503.00	DA-65-183 F. M. Lindsey & Associates	16Dec64	16Dec64	18Dec64	22Jan65	22Jan65	16Mar65	N/A		
Steel Pipe & Bearing H Piling for Seward Dock, Seward, Alaska \$ 14,211.50 (Current Contract Amount) (ARR)	DA-65-148 L. B. Foster Co.	25 Jan65	N/A	N/A	10Apr65	10Apr65	17Mar65			
Steel Piling for Seward Dock, Seward, Alaska \$ 108,188.08 (Current Contract Amount) (ARR)	DA-65-186 U. S. Steel Corp.	29Jan65	N/A	N/A	10Apr65	10Apr65	24Mar65			